

10


FOURTH ANNUAL REPORT

OF THE

LOUISVILLE BRIDGE COMPANY

FOR THE

YEAR ENDING DECEMBER 31, 1871.



Digitized by the Internet Archive
in 2017 with funding from

This project is made possible by a grant from the Institute of Museum and Library Services as administered by the Pennsylvania Department of Education through the Office of Commonwealth Libraries

FOURTH ANNUAL REPORT

OF THE

PRESIDENT AND DIRECTORS

OF THE

LOUISVILLE BRIDGE COMPANY

FOR THE

YEAR ENDING DECEMBER 31, 1871.

LOUISVILLE, KY:

PRINTED BY JOHN P. MORTON AND COMPANY, 156 WEST MAIN STREET.

1872.

OFFICERS
OF THE
LOUISVILLE BRIDGE COMPANY.

PRESIDENT:

W. B. HAMILTON.

DIRECTORS:

H. D. NEWCOMB,	D. RICKETTS,
S. H. PATTERSON,	W. C. DEPAUW,
W. B. HAMILTON.	

SECRETARY AND TREASURER:

A. A. QUARRIER.

CHIEF ENGINEER:

ALBERT FINK.

PRINCIPAL ASSISTANT ENGINEER:

F. W. VAUGHAN.

REPORT

OF THE

PRESIDENT AND DIRECTORS.

OFFICE OF PRESIDENT OF LOUISVILLE BRIDGE CO. }
LOUISVILLE, KY., JANUARY 1, 1872. }

TO THE STOCKHOLDERS OF THE LOUISVILLE BRIDGE CO.:

The annual report of the Company for the fiscal year ending December 31, 1871, is herewith respectfully submitted.

Table I. shows the cost of the Company's property, resources and liabilities on the 31st of December, 1871.

Table II. shows the earnings and operating expenses during the last twelve months.

Table III. is a statement of profit and loss account.

Table IV. is a statement of the revenue from freight traffic.

Table V. is a statement of the revenue from the passenger traffic.

From Table I. it appears that the net earnings during the last twelve months were.....	\$130,378 85
The net earnings during the ten months previous were, as per last annual report.....	91,023 77
Total net earnings up to January 1, 1872.....	\$221,402 62
Of this amount there has been applied to the payment of interest up to January 1, 1870, as per last annual report.....	\$54,371 32
For the year 1871.....	70,796 20 — 125,167 52
Surplus earnings up to December 31, 1871.....	\$96,235 10

By resolution of the Board of August 14, 1871, the surplus earnings have been applied to the payment of part of the floating debt, and instead of a cash dividend a stock dividend

of seven per cent. was declared out of the earnings up to September 1, 1871.

The net earnings amount to.....	\$96,235 10
Deduct stock dividend.....	78,246 54
	<hr/>
Leaves to credit of profit and loss account.....	\$17,988 56

In order to pay off the balance of the floating debt, a call was made on the stockholders for additional subscriptions, which was responded to, and \$106,227.40 were paid on this account.

On the first day of January, 1872, the amount due the Company, together with the cash on hand, would have discharged the floating debt of the Company, and have left a surplus of \$7,258.79.

The Company will hereafter be able to distribute the net earnings among the stockholders in cash.

Negotiations have been in progress during the past year with the Ohio & Mississippi Railroad Company for the use of the bridge for that company.

Propositions supposed to be satisfactory have been made to that company, and, although not yet finally accepted, it is to be hoped that an agreement will be had at an early date.

During the year Messrs. H. D. NEWCOMB, W. C. DE PAUW, S. H. PATTERSON, and D. RICKETTS have tendered their resignations as directors of the Company, and Messrs. THOMAS J. MARTIN, WILLIAM THAW, THOMAS A. SCOTT, and J. N. McCULLOUGH have been elected to fill the vacancies.

I herewith submit the final report of the Chief Engineer.

Respectfully submitted.

W. B. HAMILTON, *President.*

TABLE I.
COST, RESOURCES, AND LIABILITIES.

STATEMENT SHOWING COST, RESOURCES, AND LIABILITIES OF LOUISVILLE
BRIDGE COMPANY, DECEMBER 31, 1871.

COST OF BRIDGE.

Construction Account.....	1,653,586	86
Right of Way.....	93,720	96
Special Expense.....	15,000	00
Tax Account on Real Estate during construction.....	2,459	83
Interest, Discount, and Exchange during construction,	11,786	89
Interest and Dis. on Mort. Bonds during construction..	114,697	96
Gold Premium Account during construction.....	10,030	58
Interest on Capital Stock to March 1, 1870.....	115,536	55
	<u>\$2,016,819</u>	63

RESOURCES.

Depot Ground for J., M. & I. R. R.....	64,409	80
Depots, Side Tracks, and Ground.....	31,231	74
J., M. & I. R. R. Co.	43,997	62
Gold Account: Gold on hand.....	1,444	50
Gold Premium Account.....	144	45
Due by Individuals	776	73
Due by L., N. A. & C. R. R. Co.....	814	38
Cash in Bank.....	54,563	22
	<u>197,328</u>	44
	<u>\$2,214,202</u>	07

LIABILITIES.

Capital Stock, Stock issued.....	1,168,800	00
Stock Dividend, No. 2, Stock not issued.....	26,604	00
Stock Subscription, No. 2, Stock not issued.....	106,227	40
	<u>1,301,631</u>	40
Mortgage Bonds.....		800,000 00
Bills Payable	89,157	30
Due Individuals.....	5,061	31
December Pay-roll.	363	50
	<u>94,582</u>	11
Profit and Loss		17,988 56
	<u>\$2,214,202</u>	07

A. A. QUARRIER, SECRETARY.

TABLE II.
OPERATING EXPENSES AND INCOME ACCOUNT.

DECEMBER 31, 1871.

INCOME.

Tolls from Freight, as per Table IV.....	130,970	83
Tolls from Passengers, as per Table V.....	30,859	82
Tolls from Foot-walks, as per Table V.....	4,828	90
Gross Earnings.....	166,659	55

OPERATING EXPENSES.

Track on Bridge	35	50
Repairs of Track between L. & N. Depot and Main Street..	459	39
Repairs of Cross-ties	40	00
Salaries	6,344	92
Watching and Inspecting Bridge	3,395	13
Collecting Tolls	958	02
Office Expenses	800	58
Transferring Passengers bet. Louisville and Jeffersonville.....	18	25
Repairs of Foot-walk and Hand-railings	504	75
General Expenses.....	831	15
Transferring by L. & N. R. R.	11,804	16
Tax Account.....	11,027	45
Advertising	61	40
		<u>36,280 70</u>
Net Earnings.....	\$130,378	85
Interest on Mortgage Bonds.....	56,835	52
Interest, Discount, and Exchange	10,569	76
Gold Premium Account.....	3,390	92
		<u>70,796 20</u>
Net Earnings, after deducting Interest, etc.....	\$59,582	65

A. A. QUARRIER, SECRETARY.

TABLE III.

PROFIT AND LOSS ACCOUNT.

Amount of Account, per Table I., for Fiscal Year ending	
Dec. 31, 1870.....	36,652 45
Gross Earnings, per Table II., Dec. 31, 1871.....	166,659 55
	<u>203,311 00</u>
Operating Expenses, as per Table II., Dec. 1871.....	
Interest, etc., Account, as per Table II., Dec., 1871.....	36,280 70
Seven Per-cent. Stock Dividend	70,796 20
	78,246 54
	<u>185,323 44</u>
Balance to Credit of Profit and Loss, Dec. 31, 1871, as per }	
Table I.....	\$17,988 56

A. A. QUARRIER, SECRETARY.

TABLE IV.
REVENUE FROM FREIGHT TRAFFIC.

STATEMENT^a SHOWING REVENUE FROM FREIGHT TRAFFIC FOR THE YEAR
ENDING DECEMBER 31, 1871.

NORTH BOUND FREIGHT.

1871.	Pounds at 4 cents.	Pounds at 3 cents.	Pounds at 2½ cts.	Pounds at 2 cents.	Pounds at 1½ cents.	No. Cars at \$6.	No. Cars at \$5.	No. Cars at \$4.	No. Cars at \$3.
January.....		13,650,997		13,468					
February.....		13,695,174		40,967					
March.....		13,003,960		22,387			43	23	22
April.....		11,864,785		120,303		1	29	13	32
May.....		8,535,894		529,825			16	10	52
June.....	13,597	9,358,794		787,156			26	28	7
July.....		9,463,666		682,572			29	8	14
August.....		6,254,889		45,357			49	32	14
September.....		6,169,580		104,736		3	25	16	31
October.....		12,251,485		310,725		1	47	45	31
November.....		13,465,063		254,274	1 Loco., \$17.50	3	51	29	21
December.....		11,665,064		485,523	1 Loco., \$17.50	8	* 117	93	15
						7	86	115	14
Total.....	13,597	129,378,451	3,413,825	325,538	3,500	23	518	412	252

* 14 at \$5.25.

SOUTH BOUND FREIGHT.

1871.	Pounds at 4 cents.	Pounds at 3 cents.	Pounds at 2½ cts.	Pounds at 2 cents.	Pounds at 1½ cts.	Loco. and Tenders at \$17.50.	Pass. Cars at \$12.50.	No. Cars at \$6.	No. Cars at \$5.	No. Cars at \$4.	No. Cars at \$3.
January.....		8,443,816		4,996,070							
February.....		9,132,040		1,330,007		9		57	387		40
March.....		10,129,185		1,793,104		2		102	237		70
April.....	766,925	6,763,270		1,282,095		6		50	199		44
May.....	553,261	7,063,472		934,168		5		70	235		47
June.....		5,855,039	1,519,619	1,709,652			4	33	255		51
July.....		7,389,132	3,358,535	3,098,223			2	26	284	1	17
August.....		13,247,836	1,596,585	2,875,385		19		7	368	4	137
September.....		17,402,164	641,085	4,844,732		6	4	47	303	2	68
October.....		14,056,161		3,597,765	104,545	11		8	369		44
November.....		15,772,862	648,364	950,142		4	7	51	266	22	326
December.....		14,940,757	875,122	420,496		2	2	61	130	2	468
Total.....	1,320,186	130,195,794	8,639,310	27,834,839	104,545	68	25	512	3093	31	1312

* At 2½ cents.

1871.	SPECIALS.		Total.	Collected from L., N. A. & C. R. R.	GRAND TOTAL.
	North.	South.			
January.....	394 00	1,710 60	9,758 92	252 96	10,011 88
February.....			10,052 50	448 10	10,500 60
March.....		41 00	9,775 17	728 87	10,504 04
April.....		126 55	7,997 24	981 11	8,978 35
May.....	9 98	14 00	7,393 99	832 11	8,226 10
June.....	22 50	143 90	7,541 63	889 28	8,430 91
July.....	2 60	121 59	8,880 94	976 39	9,857 33
August.....	48 11	186 45	9,837 35	1,334 94	11,172 29
September.....			11,409 72	1,190 15	12,599 87
October.....			11,893 30	1,072 90	12,966 20
November.....	78 00	493 90	13,657 27	950 90	14,608 17
December.....		497 70	12,300 71	814 38	13,115 09
Total.....	\$555 19	\$3,155 69	\$120,582 74	\$10,472 09	\$130,970 83

A. A. QUARRIER, SECRETARY.

TABLE V.
REVENUE FROM PASSENGER TRAFFIC.

STATEMENT SHOWING REVENUE FROM PASSENGER TRAFFIC FOR THE YEAR ENDING DECEMBER 31, 1871.

1871.	No. of Passengers at 50 cts.	Amount.	No. of Passengers at 25 cts.	Amount.	Conductors' Collect's.		Local Business. Amount.	Commis- sions deducted	Total No. Passen- gers.	Total Amount.	Foot- Walks. Tolls.	GRAND TOTAL.
					No. Pas- sengers.	Amount.						
January.....	2,866½	1,493 25	1,366	341 50	150	37 50	397 48	5 14	2,084 59	483 25	2,567 84
February.....	2,752	1,376 00	1,018½	254 63	107	26 75	225 26	5 03	1,877 61	430 60	2,318 21
March.....	3,566	1,783 00	1,178	294 50	123	30 75	299 71	6 16	2,401 80	763 20	3,165 00
April.....	2,862½	1,491 25	1,407	366 96	83½	20 87	281 23	6 26	2,664 05	740 25	2,810 30
May.....	3,438	1,719 00	1,023½	255 87	70½	17 62	321 94	7 02	2,307 41	353 50	2,660 91
June.....	3,385½	1,692 75	1,244	311 00	123½	30 87	445 23	7 95	2,471 90	258 35	2,730 25
July.....	3,295½	1,647 75	1,368½	342 12	122½	30 62	508 74	6 23	2,523 00	336 85	2,859 85
August.....	3,937	1,968 50	1,812½	453 12	114½	28 62	359 97	7 88	2,802 33	287 35	3,089 68
September.....	4,974	2,487 00	1,317½	329 25	134½	33 62	470 00	9 66	3,310 21	347 85	3,658 06
October.....	5,276½	2,638 25	1,312½	328 12	142	35 50	489 73	10 53	3,481 07	400 60	3,881 67
November.....	3,666½	1,833 25	1,224½	306 11	85	21 37	458 33	7 82	2,611 24	276 50	2,887 74
December.....	3,062	1,531 00	1,247½	311 87	111½	27 87	382 49	4 52	2,248 71	149 60	2,398 31
Supplementary Account.....	11	5 50	61	15 25	108 40	129 15	129 15
Louisville & Nashville R. R.....	2,187	546 75	546 75	546 75
Total.....	43,153	\$21,486 50	17,827½	4,457 05	1,368½	\$341 06	\$4,658 51	\$84 20	62,348	\$30,859 82	\$4,828 90	\$35,688 72

A. A. QUARRIER, SECRETARY.

REPORT

OF THE

CHIEF ENGINEER.

OFFICE OF CHIEF ENGINEER OF LOUISVILLE BRIDGE CO. }
LOUISVILLE, JANUARY 1, 1872. }

W. B. HAMILTON, *President Louisville Bridge Company:*

SIR,—I herewith submit a final report of the cost of the bridge.

According to the Secretary's statement, the total cash cost of the bridge up to January 1, 1872, has been \$1,653,586.86, which includes the cost of the connecting track between the bridge and the Louisville & Nashville Railroad depot.

Table I. shows a detailed statement of the cost of the bridge.

Table II. shows a detailed statement of the cost of the masonry.

Table III. shows the cost of that part of the masonry that was laid under the superintendence of the Bridge Company after the work had been taken out of the hands of the contractors. Of the 29,779 cubic yards of masonry in the bridge 11,945 $\frac{8}{10}$ yards were laid under the contract, the remainder by the Bridge Company.

Table IV. shows the dimensions and quantity of masonry in piers.

Table V. contains a general statement of the cost of the bridge superstructure, and Tables VI. and VII. detailed statements of the cost.

Table VIII. is a detailed statement of the quantities of material in superstructure.

These statements give a full exhibit of the cost of the work, and show in all particulars for what purpose, and how the Company's money had been expended.

The estimated cost of the bridge, as per my first report, dated January 1, 1868, was \$1,500,000. The estimate had been based upon the actual contract price for masonry (\$14.90 per yard); but in September, 1868, it was found that the contractors did not use sufficient energy and did not apply adequate means to insure the completion of their contract in the time specified, and hence I was obliged to recommend to the Board that the work be taken out of the hands of the contractors, and be carried on by the Company's forces. This was done. A series of extraordinary freshets occurred in September and October, 1868, which swept away all the preparations made by the contractors (derricks, temporary tracks, etc.), and the necessity of the renewal of the same, and carrying on the work under great disadvantage at the late season of the year, greatly added to the cost; but as the alternative was presented either to delay the completion of the bridge a year beyond the time contemplated, or to carry on the work regardless of economy, singly with the view of completing the bridge in the working season of 1869, it was thought better to incur the additional expense.

The increased cost is further accounted for in part by a change in the plan. A 400-foot span over the Indiana chute was substituted in place of one of 370 feet, as contemplated in the original plan.

An increase in cost was also occasioned by the accidental destruction of the false work that had been erected in the early part of December, 1869, for the last span of the bridge that remained to be put up at that time next to the Indiana chute. It would have required only one week to have completed the bridge when a freshet came, and made it unsafe to continue the erection of the iron work.

The freshet, however, had commenced to subside, leaving the false work uninjured, when a flat-boat ran against it and knocked it out. This was on the 7th of December, 1869.

The current in the river at the place where this span was to be erected is very swift; the river was high, and extraordinary expenses had to be incurred to put the superstructure in place, or otherwise to submit to a delay of six months in the completion of the bridge.

Had it not been for this unfortunate accident the bridge would have been completed in December, 1869, as originally contemplated. As it was, the connection of the superstructure between the two shores was made on the 1st of February, 1870, and the bridge thrown open to the public February 24, 1870.

Although my official connection with the Bridge Company ceased soon after the completion of the bridge (on the first of March, 1870), I promised to render this, the final report on the cost of the bridge.

I desire to avail myself of this opportunity to put on record an official acknowledgment of the valuable services rendered by Mr. F. W. VAUGHAN, principal assistant engineer, under whose immediate supervision the work has been carried out. After the masonry contract had been taken out of the hands of the contractors, it devolved upon Mr. VAUGHAN to superintend this work, in addition to attending to his other engineering duties. I take great pleasure in testifying to the untiring energy, industry, and watchfulness with which Mr. VAUGHAN devoted himself to the interests of the Company, as well as to his great skill and good judgment as an engineer.

Mr. VAUGHAN was ably seconded by Mr. EDWIN THACHER, assistant engineer, in charge of the instrumental work, and Messrs. PATRICK FLANNERY and M. J. O'CONNOR, in charge of the masonry construction, and Mr. HENRY BOLLA, in charge of the erection of the superstructure—a most difficult task well performed.

The Louisville Bridge and Iron Company, contractors for the iron superstructure, have faithfully carried out the plans furnished them, and great credit is due to Mr. E. BENJAMIN, superintendent for that company, for the perfect execution of this work.

The wrought iron was furnished to the Louisville Bridge and Iron Company by the Ohio Falls Iron Works, and satisfactorily stood the test applied.

The bridge has now been completed and in use for nearly two years, and has stood during that time as severe a test as it can ever be subjected to.

Experience so far has not developed any defect either in plan or execution.

All of which is respectfully submitted.

ALBERT FINK, *Chief Engineer.*

TABLE I.

GENERAL STATEMENT OF THE COST OF CONSTRUCTION
OHIO RIVER BRIDGE.

HEADINGS OF ACCOUNTS.	Net amounts chargeable.	General summary.	Total.
Foundations.....	30,018.49		
Bridge masonry.....	569,844.18		
Cement.....	15,839.85	615,702.52	
Superstructure material	703,067.40		
Raising superstructure.....	114,041.75		
Scaffolding.....	76,292.79		
Tools and rigging.....	11,135.13		
Painting	12,566.72	917,103.79	
Advertising.....	1,454.48		
Gratuity to workmen.....	2,625.00		
Engineering.....	45,560.97		
Graduation.....	6,066.74		
General expense.....	28,987.70		
Law Expenses	5,306.52		
Office fixtures.....	896.64		
Railway track, Kentucky side.....	22,497.93		
Street paving.....	4,000.00		
Stationery	1,180.92		
Toll-houses.....	365.15		
Watching canal draw.....	1,838.50	120,780.55	
			1,653,586.86

TABLE II.
GENERAL STATEMENT OF THE COST OF MASONRY OHIO
RIVER BRIDGE.

HEADINGS OF ACCOUNTS	Purchased from contractor at transfer of work.....	Purchased since transfer of work.....	Total amount expended.....	Credits from all sources.....	Net amount chargeable up to Dec. 31, 1871.....
Auxiliary arrangements.....	973.24	13,789.76	14,763.00	6,474.00	8,289.00
Bardstown quarry expenses.....			18,406.69	4,167.03	14,239.66
Utica quarry expenses.....			19,852.96	402.78	19,450.18
Cutting Bardstown stone.....			55,539.39		55,539.39
Cutting Utica stone.....			24,050.33		24,050.33
Freight on stone from } Bardstown quarry..... }			22,581.48	4,717.10	17,864.38
Freight on stone from Utica quarry..... }			7,579.91	99.00	7,480.91
Tools for cutting stone.....	503.18	435.28	938.46	110.75	827.71
Hauling stone to piers.....			20,061.01	506.50	19,554.51
Hauling stone from Jeff. } Landing to Bridge..... }			3,066.02		3,066.02
Team account, Louisville...	203.96	7,171.80	7,375.76	894.30	6,481.46
Team account, Jeffersonville			2,289.43	13.11	2,276.32
Horses, wagons, carts, } cars, and harness..... }	11,578.27	2,118.08	13,696.35	7,542.83	6,153.52
Laying stone, Ky. side.....			33,567.83		33,567.83
Laying stone, Indiana side.....			13,673.83		13,673.83
Tools for laying stone.....	213.67	411.53	625.20		625.20
Derrick materials.....	18,435.65	14,492.61	32,928.26	8,690.04	24,238.22
Derrick boats.....	149.22	12,700.06	12,849.28	2.00	12,847.28
Raising and moving derricks			7,993.21		7,993.21
Tracks and trestles.....	904.70	11,923.11	12,832.81	81.57	12,751.24
General tools.....	2,245.28	2,246.93	4,492.21	286.58	4,205.63
Pointing piers.....			1,382.68		1,382.68
Rip-rap.....			548.68		548.68
Salvage.....			1,948.92	9.75	1,939.17
Sand.....			1,232.40		1,232.40
Masonry—general expense..			17,300.27	1,398.59	15,901.68
Contractor's final estimate...			253,663.74		253,663.74
Total.....	35,207.17	65,289.16	605,240.11	35,395.93	569,844.18

TABLE III.
DETAILED STATEMENT OF THE COST OF MASONRY OHIO RIVER BRIDGE.

	BARDSTOWN MASONRY.		UTICA MASONRY.		Total cost of Masonry from Bardstown Quarry.	Total cost of Masonry from Utica Quarry.	Total Expenditures for Masonry.	Bardstown stone, 1095.1 cu. yds. laid. Cost per cubic yard.	Utica stone, 7635.1 c. yds. laid. Cost per cubic yard.
	Net expendi- tures since Sept. 17, 1868.	Bought of Contractors.	Net expendi- tures since Sept. 17, 1868.	Bought of Contractors.					
Auxiliary Arrangements.....	4,738 00	3,551 00	4,738 00	3,551 00	8,289 00	46.4	46.4
Bardstown Quarry Expenses.....	14,239 66	9,698 00	23,937 66	23,937 66	2 34.8
Utica Quarry Expenses.....	19,450 18	35,905 00	55,415 18	55,415 18	7 25.5
Cutting Bardstown Stone.....	55,539 39	4,621 00	60,160 39	60,160 39	5 90.0
Cutting Utica Stone.....	24,050 33	22,364 00	46,414 33	46,414 33	6 07.7
Laying Bardstown Stone.....	26,114 83	26,114 83	26,114 83	2 56.1
Laying Utica Stone.....	21,126 83	21,126 83	21,126 83	2 76.6
Fr't on Stone from Bardst'n Quar.	17,864 38	5,323 00	23,187 38	23,187 38	2 27.4
Fr't on Stone from Utica Quarry.....	7,480 91	1,453 40	8,934 31	8,934 31	1 17.0
Team Account Bardstown Stone.....	5,218 46	5,218 46	5,218 46	51.2
Team Account Utica Stone.....	3,539 32	3,539 32	3,539 32	46.3
Hauling Bardstown Stone to Piers.....	14,944 30	14,944 30	14,944 30	1 47.2
Hauling Utica Stone to Piers.....	7,676 23	7,676 23	7,676 23	1 00.4
Derrick Materials.....	13,869 21	10,369 01	13,869 21	10,369 01	24,238 22	1 36.0	1 35.8
Raising and moving Derricks.....	4,573 87	3,419 34	4,573 87	3,419 34	7,993 21	44.8	44.8
Derrick Boats.....	7,351 49	5,495 79	12,847 28	72.1	72.1
General Tools.....	2,406 54	1,799 09	4,205 63	23.5	23.5
Tools for cutting Stone.....	473 61	354 10	2,406 54	1,799 09	4,205 63	23.5	23.5
Tools for laying Stone.....	357 74	267 46	473 61	354 10	827 71	4.6	4.6
Horses, Wagons, Carts, Cars, etc.....	3,521 00	2,632 53	357 74	267 46	6,250 20	3.5	3.5
Masonry, General Expense.....	9,099 26	6,802 42	3,521 00	2,632 52	6,153 52	34.5	34.5
Pointing Piers.....	790 48	592 20	9,099 26	6,802 42	15,901 68	89.0	89.0
Salvage.....	1,109 62	829 55	790 48	592 20	1,382 68	7.8	7.8
Sand.....	795 19	705 19	1,109 62	829 55	1,939 17	10.8	10.8
Tracks and Trestles.....	7,296 53	5,454 71	705 19	527 21	12,751 24	6.9	6.9
Rip-rap.....	7,296 53	5,454 71	12,751 24	71.5	71.5
Total for Company's Work.....	\$190,213 56	\$19,642 00	\$125,418 20	\$59,782 40	\$209,855 56	\$185,200 60	\$395,064 84	\$20 58.3	\$24 24.7
Contractors' Final Estimate for 11,945.8 cubic yards Finished Masonry.....	174,239 34
Total Cost of Masonry, 29,779 cubic yards.....	\$569,844 18
Average Cost per cubic yard of entire Work.....	19 14

TABLE IV.

STATEMENT SHOWING DIMENSIONS AND QUANTITY OF MASONRY IN PIERS OHIO RIVER BRIDGE.

NUMBER OF PIER.	Hight from Foundation to top of Block.....	Size under Coping.	Total Masonry laid by Contractors.	Total Masonry laid by Bridge Co.	TOTAL NUMBER OF CUBIC YARDS IN MASONRY.							TOTAL.
					RUBBLE.		SHORE.		RIVER.			
					Bardst'n.	Utica.	Bardst'n.	Utica.	Bardstown.	Utica.	Bedford.	
Kentucky Abutment	31.0	37.5X69.0	1,146.9	802.1	344.8	1,146.9
0.....	42.1	5.0X21.0	230.4	96.2	134.2	230.4
1.....	56.0	6.5X21.0	393.0	393.0	393.0
2.....	37.7	29.0 diam.	923.0	923.0	923.0
3.....	59.4	6.5X21.0	574.7	574.7	574.7
4.....	63.4	6.0X21.0	566.3	566.3	566.3
5.....	66.1	6.0X21.0	634.4	634.4	634.4
6.....	66.6	6.0X21.0	639.7	639.7	639.7
7.....	70.5	6.0X21.0	691.4	691.4	691.4
8.....	74.8	6.0X21.0	753.4	753.4	753.4
9.....	77.8	6.0X21.0	597.4	283.0	790.4	790.4
10.....	80.5	6.0X21.0	335.0	495.4	637.0	193.4	830.4
11.....	80.9	6.0X21.0	324.0	488.0	538.0	274.0	812.0
12.....	87.3	6.0X21.0	251.4	678.1	678.1	251.4	929.5
13.....	90.5	10.4X33.4	833.6	1,367.1	1,211.9	932.3	2,200.7
14.....	93.3	10.4X33.4	456.6	1,844.8	1,036.4	1,208.0	2,200.7
15.....	93.1	7.0X21.0	1,150.7	849.4	301.3	1,150.7
16.....	92.4	7.0X21.0	1,127.5	721.9	405.6	1,127.5
17.....	94.2	7.0X21.0	1,182.5	205.4	977.1	1,182.5
18.....	97.7	7.0X21.0	240.3	1,039.3	98.6	321.0	1,279.6
19.....	97.9	7.0X21.0	180.0	1,087.5	1,096.4	171.1	1,267.5
20.....	100.0	10.4X33.4	223.0	2,408.5	1,976.0	598.5	2,631.5
21.....	96.7	10.4X33.4	126.0	2,321.2	2,390.2	57.0	2,447.2
22.....	89.8	6.0X21.0	286.8	686.0	972.8	972.8
23.....	86.0	6.0X21.0	605.8	303.1	908.9	908.9
24.....	74.5	6.0X21.0	725.2	725.2	725.2
25.....	45.4	6.0X21.0	297.5	297.5
Indiana Abutment	38.4	37.5X69.0	1,370.5	96.7	728.6	100.0	206.1	1,370.5
			11,945.8	17,833.2	995.0	820.0	1,895.0	651.3	14,550.4	10,630.8	227.5	29,779.0

TABLE V.
GENERAL STATEMENT OF THE COST OF SUPERSTRUCTURE OHIO RIVER BRIDGE.

DETAIL CLASSIFICATION.	Material.	Labor.	Framing.	Raising.	Framing and Raising.	Construction.	Removal.	PAINTING.		Total Cost.	GENERAL CLASSIFICATION.	TOTAL COST.
								Material.	Labor.			
Iron for Superstructure	\$648,678.89	\$5,040.82	\$4,162.36	\$658,171.07
Rail-joint	10,423.15	367.85	190.37	14,161.07
Cross-ties	7,178.26	551.77	285.55	9,498.04
Guard-rail	1,936.17	\$1,563.35	1,392.46	92.03	47.61	3,639.16
Track on Bridge	9,325.15	1,914.81	11,239.96
Foot-walks	12,338.36	7,242.00	19,580.36
Outside Hand-rail	10,194.76	2,037.73	870.02	562.02	13,664.53
Inside Hand-rail	2,503.66	1,480.04	231.23	165.09	4,380.02
Raising Superstructure	47,159.33
False Work	4,473.52	34,214.19	\$2,257.95	40,945.66	Material for super-structure.	\$703,067.40
Second False Work, Span No. 17	1,022.02	5,753.75	6,775.77	Labor raising "	114,041.75
Horses, Wagons, Carts, Cars, and Harness	150.00	Painting.	125,066.72
Team Account, Louisville	400.00
Second Cribbing for F. Work, Span No. 17	3,057.71
Cribs for False Work, 400-feet Span	7,540.46
False Work Material, and Cribs	55,044.20
Tracks and Trestles	9,699.07
Horses, Wagons, Carts, Cars, and Harness	250.00
Team Account, Louisville	530.75	Scaffolding.	76,292.79
Salvage	170.60	Tools and rigging.	11,135.13
Tools and Rigging	11,135.13
Total	917,103.79	917,103.79

TABLE VI.
DETAILED STATEMENT OF THE COST OF SUPERSTRUCTURE OHIO RIVER BRIDGE.

NUMBER OF SPAN.	Span from centre to Piers.	Iron Work.	FALSE WORK.		SUPER-STRUCTURE	RAIL-JOIST.		CROSS-TIES.		GUARD-RAIL.		FOOT-WALKS.	
			Framing	Raising.		Material	Framing	Material	Framing	Material	Labor.	Material	Labor.
	<i>feet. in.</i>				Raising.								
Kentucky Abutment.....	16-3	\$31.27	\$9.54	\$18.13	\$4.18	\$5.80	\$4.69	\$37.01	\$21.73
Kentucky Abutment.....	16-3	31.27	9.54	18.13	4.18	5.80	4.69	37.01	21.73
Shore Spans.....	50-0	\$1,920.48	\$196.15	149.92	13.50	18.78	15.47	111.04	65.18
Shore Spans.....	50-0	1,920.48	196.15	149.92	13.50	18.78	15.47	111.04	65.18
Canal Draw.....	264-0	39,267.30	5,750.77	835.18	69.35	96.42	77.93	616.92	362.10
No. 1.....	149-7 1/4	11,757.60	\$122.75	\$398.35	7,591.0	312.69	95.42	181.30	39.26	54.60	44.88	345.47	202.78
No. 2.....	149-7 1/4	11,757.60	40.62	410.06	7,524.0	312.69	95.42	181.30	39.26	54.60	44.88	345.47	202.78
No. 3.....	149-7 1/4	11,757.60	65.68	382.19	549.57	312.69	95.42	181.30	39.26	54.60	44.88	345.47	202.78
No. 4.....	149-7 1/4	11,279.22	43.67	259.74	700.65	312.69	95.42	181.30	39.26	54.60	44.88	345.47	202.78
No. 5.....	180-0	15,306.25	129.27	601.52	880.81	385.06	117.68	223.60	47.34	65.83	53.15	419.50	246.23
No. 6.....	180-0	14,638.81	92.07	584.35	802.80	385.66	117.68	223.60	47.34	65.83	53.15	419.50	246.23
No. 7.....	210-0	21,088.76	128.19	923.71	1,143.20	437.77	133.58	253.82	55.14	70.67	61.90	493.53	289.68
No. 8.....	210-0	21,088.76	66.67	809.36	1,106.48	437.77	133.58	253.82	55.14	70.67	61.90	493.53	289.68
No. 9.....	227-0	24,550.15	99.42	992.42	1,395.82	479.46	146.31	277.99	59.73	83.06	67.06	530.55	311.40
No. 10.....	227-0	24,550.15	108.18	1,426.88	1,430.86	479.46	146.31	277.99	59.73	83.06	67.06	530.55	311.40
No. 11.....	370-0	87,763.50	1,086.42	4,467.99	4,880.64	781.73	238.24	453.24	97.25	135.15	109.22	863.68	506.94
No. 12.....	245-6	30,956.08	416.37	2,077.43	2,272.80	521.16	159.03	302.16	64.61	89.84	72.54	567.56	333.13
No. 13.....	245-6	30,956.08	1,444.19	1,444.19	1,650.72	521.16	159.03	302.16	64.61	89.84	72.54	567.56	333.13
No. 14.....	245-6	30,956.08	114.70	2,359.47	2,085.09	521.16	159.03	302.16	64.61	89.84	72.54	567.56	333.13
No. 15.....	245-6	30,956.08	119.03	1,621.58	2,593.71	521.16	159.03	302.16	64.61	89.84	72.54	567.56	333.13
No. 16.....	245-6	30,956.09	462.06	2,992.35	2,021.32	521.16	159.03	302.16	64.61	89.84	72.54	567.56	333.13
No. 17.....	245-6	30,956.09	2,570.20	1,879.04	521.16	159.03	302.16	64.61	89.84	72.54	567.56	333.13
No. 18.....	400-0	107,995.13	843.03	7,602.19	10,070.48	521.16	260.81	495.54	105.19	140.24	118.15	974.85	572.12
No. 19.....	180-0	14,638.81	343.30	472.81	385.66	117.68	117.68	223.60	47.34	65.83	53.15	419.50	246.23
No. 20.....	180-0	14,638.82	27.76	757.09	1,021.39	385.66	117.68	223.60	47.34	65.83	53.15	419.50	246.23
No. 21.....	180-0	14,638.83	135.57	623.67	771.78	385.66	117.68	223.60	47.34	65.83	53.15	419.50	246.23
No. 22.....	149-7 1/4	11,279.23	35.18	336.64	774.78	312.69	95.42	181.30	39.26	54.60	44.88	345.47	202.78
No. 23.....	100-0	5,881.78	387.41	599.87	268.46	63.61	120.86	26.28	30.55	29.51	234.42	137.59
Indiana Abutment.....	32-6	912.06	105.82	62.55	19.10	36.26	8.63	12.00	9.52	74.02	43.44
Total.....	5,294-0 3/4	648,967.89	44,735.52	34,214.19	47,159.33	10,423.15	3,180.60	7,178.26	1,392.46	1,936.17	1,563.35	12,338.36	7,242.00

TABLE VI. DETAILED STATEMENT OF THE COST OF SUPERSTRUCTURE OHIO RIVER BRIDGE—Continued.

NUMBER OF SPAN.	PAINTING.										TOTAL Cost.				
	HAND-RAIL.		RAIL-JOISTS.		CROSS-TIES.		GUARD-RAIL.		HAND-RAIL.						
	Outside.		Inside.		Outside.		Inside.		Outside.						
	Material.	Labor.	Material.	Labor.	Material.	Labor.	Material.	Labor.	Material.	Labor.					
Kentucky Abutment	\$30.58	\$6.11	\$7.51	\$4.44	\$1.10	\$0.57	\$1.41	\$0.72	\$0.27	\$0.14	\$2.61	\$1.68	\$0.69	\$0.49	\$190.67
Kentucky Abutment	30.58	6.11	7.51	4.44	1.10	0.57	1.41	0.72	0.27	0.14	2.61	1.68	0.69	0.49	190.67
Shore Spans	91.75	18.34	22.53	13.32			11.00	6.00	0.89	0.46	7.83	5.06	2.08	1.49	2758.49
Shore Spans	91.75	18.34	22.53	13.32			11.00	6.00	0.89	0.46	7.83	5.06	2.08	1.49	2758.49
Canal Draw	501.74	101.89	125.18	74.00			60.00	33.55	4.51	2.37	43.50	28.10	11.56	8.25	59,280.98
No. 1	285.45	57.06	70.10	41.44	11.04	5.71	14.09	7.20	2.60	1.34	24.36	15.74	6.47	4.62	15,045.68
No. 2	285.45	57.06	70.10	41.44	11.04	5.71	14.09	7.20	2.60	1.34	24.36	15.74	6.47	4.62	14,938.27
No. 3	285.45	57.06	70.10	41.44	11.04	5.71	14.09	7.20	2.60	1.34	24.36	15.74	6.47	4.62	14,732.75
No. 4	285.45	57.06	70.10	41.44	11.04	5.71	14.09	7.20	2.60	1.34	24.36	15.74	6.47	4.62	14,274.51
No. 5	346.62	69.28	85.12	50.32	13.61	7.04	17.38	8.88	3.13	1.62	29.58	19.11	7.86	5.61	19,436.72
No. 6	346.62	69.28	85.12	50.32	13.61	7.04	17.38	8.88	3.13	1.62	29.58	19.11	7.86	5.61	18,506.90
No. 7	407.79	81.51	103.15	59.20	16.86	14.04	19.73	10.08	3.64	1.88	34.80	22.48	9.25	6.60	26,181.85
No. 8	407.79	81.51	103.15	59.20	16.86	14.04	19.73	10.08	3.64	1.88	34.80	22.48	9.25	6.60	26,015.53
No. 9	438.37	87.62	107.66	63.64	17.31	13.43	21.61	11.04	3.94	2.05	37.41	24.17	9.94	7.10	29,959.76
No. 10	438.37	87.62	107.66	63.64	17.31	13.43	21.61	11.04	3.94	2.05	37.41	24.17	9.94	7.10	29,751.00
No. 11	713.63	142.64	175.26	103.60	24.34	70.77	27.51	14.28	35.23	18.00	6.45	3.32	60.90	39.34	16.19
No. 12	408.96	93.73	115.17	68.08	18.17	18.570	18.39	9.52	23.49	12.00	4.27	2.20	40.02	25.85	10.64
No. 13	408.96	93.73	115.17	68.08	18.43	18.570	18.39	9.52	23.49	12.00	4.27	2.20	40.02	25.85	10.64
No. 14	408.96	93.73	115.17	68.08	18.43	177.05	18.39	9.52	23.49	12.00	4.27	2.20	40.02	25.85	10.64
No. 15	408.96	93.73	115.17	68.08	18.43	177.05	18.39	9.52	23.49	12.00	4.27	2.21	40.02	25.85	10.64
No. 16	408.96	93.73	115.17	68.08	18.43	180.55	18.39	9.52	23.49	12.00	4.27	2.21	40.02	25.85	10.64
No. 17	408.96	93.73	115.17	68.08	18.43	177.05	18.39	9.52	23.49	12.00	4.27	2.21	40.02	25.85	10.64
No. 18	405.39	106.98	197.79	116.92	87.03	724.67	30.16	15.61	38.52	19.68	7.00	3.63	68.73	44.40	13.04
No. 19	346.62	69.28	85.12	50.32	99.92	81.10	13.61	7.04	17.38	8.88	3.13	1.62	29.58	19.11	7.86
No. 20	346.62	69.28	85.12	50.32	99.92	81.10	13.61	7.04	17.38	8.88	3.13	1.62	29.58	19.11	7.86
No. 21	346.62	69.28	85.12	50.32	99.91	81.15	13.61	7.04	17.38	8.88	3.13	1.62	29.58	19.11	7.86
No. 22	285.45	57.06	70.10	41.44	87.99	52.60	11.04	5.71	14.09	7.20	2.60	1.34	24.36	15.74	6.47
No. 23	193.70	38.72	47.57	28.12	23.59	19.50	7.36	3.81	9.39	4.80	1.75	0.90	10.53	10.68	4.39
Indiana Abutment	61.21	12.26	15.04	8.92	5.45	4.50	2.21	1.16	2.84	1.44	0.57	0.30	5.24	3.37	1.66
Total	10,194.76	2,037.73	2,503.66	1,480.04	5,040.82	4,102.36	367.85	190.37	551.77	285.55	92.03	47.61	870.02	562.02	231.23
															816,110.14

TABLE VII.
DETAILED STATEMENT OF THE COST OF SUPERSTRUCTURE OHIO RIVER BRIDGE — Continued.

NUMBER OF SPAN.	Span from cen- tre to centre of Masonry..	TOTALS from Table VI....	Scaffolding.....	Tools and Rigging.....	Tracks and Trestles.....	Horses, Wag- ons, Carts, & Harness	Team Account, Louisville....	Salvage	CRIBS FOR 400-FEET SPAN.		SECOND CRIBBING SECOND F. WORK SPAN No. 17.		TRACK ON BRIDGE.		TOTAL.
									Con- struction	Re- moval.	Con- struction	Re- moval.	Material	Labor.	
Ky. Abutment. 16-3	<i>feet. in.</i> 16-3	\$100.67	\$12.90	\$2.62	\$2.27	\$0.09	\$0.22	\$0.04	\$28.69	\$5.87	\$243.37
Ky. Abutment. 16-3	16-3	190.67	12.90	2.62	2.27	.09	.22	.04	28.69	5.87	243.37
Shore Spans ... 50-0	50-0	2,758.49	187.00	37.89	32.98	1.36	3.16	.58	88.07	18.09	3,127.62
Shore Spans ... 50-0	50-0	2,758.68	187.00	37.89	32.98	1.36	3.16	.58	88.07	18.09	3,127.81
Canal Draw.... 264-0	264-0	50,280.98	3,410.60	690.35	603.30	25.01	57.65	10.53	464.90	95.57	55,038.79
No. 1	149-7 1/4	15,045.68	1,017.00	206.32	180.00	7.39	17.25	3.14	203.50	54.16	16,794.64
No. 2	149-7 1/4	14,938.27	1,013.00	203.47	176.76	7.27	17.00	3.09	203.50	54.16	16,682.63
No. 3	149-7 1/4	14,732.75	1,000.00	203.17	171.28	7.05	16.40	3.00	203.50	54.16	16,457.70
No. 4	149-7 1/4	14,274.51	968.00	195.90	171.28	7.05	16.40	3.00	203.50	54.16	15,953.80
No. 5	180-0	19,436.72	1,318.00	266.82	233.24	9.50	22.28	4.07	316.98	65.16	21,072.86
No. 6	180-0	18,506.00	1,254.80	253.90	222.00	8.12	21.23	3.88	316.98	65.16	20,052.97
No. 7	210-0	26,181.85	1,775.30	358.41	314.18	12.91	30.00	5.48	369.81	76.02	29,123.96
No. 8	210-0	26,015.53	1,764.00	357.04	314.00	12.84	29.82	5.45	369.81	76.02	28,944.81
No. 9	227-0	29,956.76	2,031.26	411.16	360.00	14.77	34.33	6.28	399.75	82.17	33,296.48
No. 10	227-0	30,751.00	2,085.10	422.14	369.00	15.16	35.26	6.57	399.75	82.17	34,166.15
No. 11	370-0	104,440.46	7,079.40	1,433.75	1,253.38	53.50	119.77	22.04	651.57	133.94	115,187.71
No. 12	245-6	38,236.49	2,592.72	524.82	458.80	18.97	44.00	8.02	432.35	88.87	42,405.04
No. 13	245-6	36,509.06	2,479.70	502.02	438.70	18.14	41.93	7.66	432.35	88.87	40,578.53
No. 14	245-6	38,020.76	2,578.00	521.03	456.00	18.85	43.60	8.00	432.35	88.87	42,168.36
No. 15	245-6	37,795.83	2,562.80	518.92	453.94	18.75	43.35	7.92	432.35	88.87	41,922.73
No. 16	245-6	38,940.75	2,640.40	534.58	467.28	19.31	44.50	8.16	432.35	88.87	43,175.90
No. 17	245-6	37,916.76	2,571.00	520.29	460.00	18.75	43.55	8.00	432.35	88.87	42,175.90
No. 18	400-0	133,156.25	9,068.15	1,847.05	1,556.89	67.02	152.88	28.06	\$2,970.70	\$7.01	\$1,022.02	\$5,753.75	432.35	88.87	151,893.95
No. 19	180-0	18,692.13	1,267.50	256.71	224.28	8.16	21.50	3.92	706.02	143.27	19,490.05
No. 20	180-0	18,860.23	1,277.80	258.90	226.30	8.20	21.60	4.00	706.02	143.27	20,356.34
No. 21	180-0	18,575.06	1,259.50	254.78	222.00	8.13	21.40	3.92	706.02	143.27	20,103.10
No. 22	149-7 1/4	14,402.24	988.01	197.68	172.80	7.10	16.50	3.05	316.98	65.16	16,105.94
No. 23	100-0	8,050.28	545.55	110.50	96.60	4.00	9.23	1.68	316.98	65.16	9,030.45
Ind. Abutment. 32-6	32-6	1,410.38	95.61	1.25	16.92	.72	1.65	.30	57.38	11.74	1,595.95
Total.....	5,294-0 3/4	\$1,110,110.14	\$51,444.20	\$11,135.13	\$9,699.07	400.00	930.75	170.60	6,322.20	1,218.26	2,970.70	5,753.75	9,325.15	1,914.81	917,103.79

TABLE VIII.

DETAILED STATEMENT OF QUANTITIES OF MATERIAL IN SUPERSTRUCTURE OHIO RIVER BRIDGE.

NUMBER OF SPAN.	Depth of Truss.	Span from centre to centre of Piers.	Span from centre to centre of Pms.	POUNDS OF IRON.				Weight per Lin. Foot of IRON.	TIMBER. FEET, B. M.	
				Cast Iron.	Wrought Iron.	Column Iron.	Beam Iron		Rail-joint.	Cross-ties.
	feet. in.	feet. inch.	feet. inch.					lbs.		
Kentucky Abutment.....	1-5	16-3	16-3	965	1,155
Kentucky Abutment.....	1-5	16-3	16-3	965	1,155
Shore Spans.....	7-0	50-0	50-0	7,557	6,701	9,100	492	5,432
Canal Draw.....	7-0	50-0	50-0	7,557	49,568	233,278	492	30,260
No. 1.....	15-0	264-0	264-0	95,295	63,904	1,069	1,169	8,886	6,896
No. 2.....	15-0	149-7 1/4	146-10 1/2	101,453	63,904	6,320	1,169	8,886	6,896
No. 3.....	15-0	149-7 1/4	146-10 1/2	101,453	63,905	6,320	1,169	8,886	6,896
No. 4.....	17-0	149-7 1/4	146-10 1/2	98,920	59,937	7,045	1,129	8,886	6,896
No. 5.....	20-0	180-0	177-3	125,990	86,754	10,112	1,257	10,692	8,208
No. 6.....	22-0	180-0	177-3	117,810	79,808	11,529	1,180	10,692	8,208
No. 7.....	24-0	210-0	207-0	162,274	121,278	20,601	1,470	12,474	9,681
No. 8.....	24-0	210-0	207-0	163,050	129,755	20,601	1,471	12,474	9,681
No. 9.....	26-0	227-0	224-0	187,679	141,568	24,548	1,580	13,484	10,464
No. 10.....	26-0	227-0	224-0	187,680	140,861	24,382	1,575	13,484	10,464
No. 11.....	40-0	370-0	368-0	480,953	350,928	228,473	60,694	3,046	21,978	11,214
No. 12.....	30-0	245-6	242-0	216,119	178,611	37,192	1,784	14,582	11,317
No. 13.....	30-0	245-6	242-0	215,978	179,733	37,180	1,788	14,582	11,317
No. 14.....	30-0	245-6	242-0	212,231	179,632	37,175	1,772	14,582	11,317
No. 15.....	30-0	245-6	242-0	213,591	180,070	37,109	1,780	14,582	11,317
No. 16.....	30-0	245-6	242-0	213,484	180,263	37,200	1,780	14,582	11,317
No. 17.....	46-0	400-0	396-2 1/4	207,053	186,229	37,192	1,754	14,582	11,317
No. 18.....	22-0	180-0	177-3	570,555	478,022	280,920	75,938	3,547	23,760	12,978
No. 19.....	22-0	180-0	177-3	123,398	79,687	11,672	1,211	10,692	8,208
No. 20.....	22-0	180-0	177-3	123,479	80,094	11,878	1,216	10,692	8,208
No. 21.....	22-0	180-0	177-3	122,578	80,117	11,789	1,211	10,692	8,208
No. 22.....	17-0	149-7 1/4	146-10 1/2	98,725	59,249	7,237	1,125	8,886	6,896
No. 23.....	12-0	100-0	97-6	58,323	29,585	901	5,940	4,610
Indiana Abutment.....	4-0	32-6	30-0	1,972	3,400	5,373	358	3,990
Total.....		5,294-0 1/4	4316,430	3,245,265	914,065	393,483	8,869,243	290,906	260,388

PROCEEDINGS

OF THE

STOCKHOLDERS' MEETING.

OFFICE OF LOUISVILLE BRIDGE COMPANY, }
LOUISVILLE, KY., March 4, 1872. }

The annual meeting of the Stockholders of the Louisville Bridge Company was held at their office in Louisville on the 4th of March, 1872.

On motion of W. B. HAMILTON, H. D. NEWCOMB was called to the chair and A. A. QUARRIER appointed Secretary.

On motion of W. B. HAMILTON, the reading of the annual report of the President and the accompanying tables was postponed to a future meeting of the new Board.

The Chairman appointed Messrs. GEO. S. MCKIERNAN and S. H. PATTERSON judges of the election; and thereupon the meeting proceeded with the election of Directors as provided by the charter.

The following persons, representing stock in the Company, appeared, to wit:

H. D. Newcomb, President L. & N. R. R.....	3,988
H. D. Newcomb.....	10
Geo. S. McKiernan, by proxies.....	6,910
Thos. J. Martin.....	6
Geo. S. McKiernan.....	1
W. B. Hamilton.....	1
S. H. Patterson.....	122

11,038

The vote being taken by ballot, resulted as follows:

W. B. Hamilton received.....	11,038
Thos. A. Scott “	11,038
Thos. J. Martin “	11,038
William Thaw “	11,038
J. N. McCullough “	11,038

who were declared duly elected Directors for the ensuing year.

On motion, the meeting adjourned.

H. D. NEWCOMB, *Chairman.*

A. A. QUARRIER, *Secretary.*

APPENDIX.

DESCRIPTION OF BRIDGE.

The annual report for 1867 contains a description of the location and general plan of the bridge. Although the plan there explained has in general been adhered to, several changes have been made; the most important of which are the abandonment of a roadway for carriages, the lengthening of the span over the Indiana channel from 370 to 400 feet, and the reduction of grade on bridge from 82 to 76 feet per mile. Fig. 1, Plate I., is a general view of bridge as completed. It is 5,294 feet long, divided into the following spans from centre to centre of piers:

Kentucky abutment,	32.5
2 spans of 50 feet,	100.0
1 pivot-draw over canal,	264.0
4 spans of 149.6,	598.4
2 spans of 180.0,	360.0
2 spans of 210.0,	420.0
2 spans of 227.0,	454.0
1 span of 370.0,	370.0
6 spans of 245.5,	1,473.0
1 span of 400,	400.0
3 spans of 180,	540.0
1 span of 149.6,	149.6
1 span of 100,	100.0
Indiana abutment,	32.5
<hr/>	
	5,294.0

GRADE.

The grade of track approaching the bridge on the Kentucky side coincides with that of High Street at its crossing; from this point it ascends at the rate of 76 feet per mile to pier No. 13, a distance of 2,500 feet from the street, and 2,229 feet from back of abutment; from this pier, where the elevation of track is 95 feet above low water, the grade is level to pier No. 21, a distance of 2,243 feet; here the elevation of track above low water is $101\frac{1}{2}$ feet (low-water mark of the Indiana channel being $6\frac{1}{2}$ feet below that of the middle channel.) From pier No. 21 the grade descends at the rate of 76 feet per mile, for a distance of 700 feet, to the Indiana abutment, where it has an elevation above the river-bank of 35 feet; from this point it descends at the same rate till the natural surface is reached, at a distance of 2,500 feet from the abutment.

FOUNDATIONS.

All of the foundations are on solid rock, with the exception of the abutments and shore piers 0 and 25, which are on hard clay. The foundations from 1 to 11 and from 22 to 24 were put in during the season when there was no water in that part of the river.

The foundations for piers 12, 13, 14, and 15 are in smooth water, and those for piers 17, 18, 19, 20, and 21 in the rapids; the velocity of the water in this part of the river being, during the best working season, from 14 to 20 miles per hour. The difficulty of securing the foundations of these piers, as well as of carrying on the masonry and erection of scaffolding, arose mainly from the want of permanent accessibility to the work, the sudden changes of the river rendering it impossible to supply material for any great length of time by one fixed plan. To meet this difficulty it was necessary to be always prepared to transport men and materials to the work, by either water (with steamboat and barges) or land (by means of trestles and tracks). Only in extreme low water could temporary trestles

be maintained; these were frequently swept out by rises in the river, which for three or four days would render it possible to use barges. Upon the subsidence of the boating-stage a trestle would have to be resorted to. These temporary tracks were constructed from pier No. 11, on Corn Island, a low ledge of rock which served as a secondary base of supplies, being secure from the smaller rises. The line of track was parallel to centre line of bridge, and about 40 feet above it. The plan which best withstood the effects of small rises was that in which the stringers were supported on cribs 6 feet square, placed from 36 to 40 feet apart between centres, with their corners against the current; these were secured in place first by being filled with stone, and then by four-inch bolts, which passed one through each stringer to the rock-bed of the river, to which they were secured by split ends with wedges; the stringers were in pieces the length of the span. Some of the cribs were 14 feet high, the clear elevation of stringer above low water being about 4 feet. This plan of track has stood in sections 200 or 300 feet long, with 6 feet of water over it, having been covered before any drift had an opportunity to lodge.

At certain stages of the river it was impossible to approach some of the piers either by trestle or boat. These circumstances largely increased the cost of the work.

The foundation for pier No. 17 was the last put in, and was obtained with particular difficulty, on account of the existence of fissures in the rock, which rendered the necessary pumping out of the coffer-dam difficult.

MASONRY.

Table IV. of the foregoing report gives the dimensions of each pier, with the respective quantity of masonry. From this the aggregate masonry is 29,779 cubic yards.

Fig. 7, Plate I., is a side view of pier No. 18, supporting 245.5 feet span Fink truss. In fig. 7 the form of section at different heights is shown. Figs. 5 and 6 are different views of pier No. 20, supporting 400 feet span. The cut-water caps and

copings are bush-hammered. The masonry is built of compact limestone, in courses varying in thickness from 12 inches to 2 feet 6 inches. The masonry has been constructed throughout in accordance with the specifications in contract for same herewith published.

SUPERSTRUCTURE.

With the exception of the channel span, all of the superstructure is placed below grade, fig. 1, Plate I. The below grade or deck portion (excepting the canal draw, which is entirely of wrought iron, on the triangular plan) is on the plan of Fink's suspension truss; in these spans the chords, post-shoes, cross-struts, and floor-beams (arched with tie-rods) are of cast iron, the posts wrought-iron Phoenix columns, and the tension members of the best wrought iron. The weight is supported by two trusses, placed 16 feet apart, between centres; these trusses rest at the piers on planed surfaces, on which they are free to move when affected by changes of temperature.

The over grade or through portion, consisting of the channel spans, respectively 370 and 400 feet long, is a modification of the triangular plan. This modification consists in the introduction of secondary or auxiliary trusses, fig. 1, Plate II., thereby rendering it possible to use an economical length of panel in the primary triangular truss, and by fixing the braces at their middle effect a great saving of material. In these spans the weight is supported by four trusses (Plate II., figs. 1, 2, 3, and 4), two on each side of roadway.

The entire bridge is, in addition to its own weight, proportioned for a rolling load of 2,600 pounds per lineal foot. With this maximum load the factor of safety in the cast-iron chords is from 6 to 7, and in the wrought-iron braces from 5 to 6, by Hodgkinson's formula.

The strain in the wrought-iron tension members is varied according to their position and duty; for example, the suspension and small truss-bars of the channel spans, which are subjected to a maximum load at the passage of each train, have with this

load a strain of from 7,000 to 8,000 pounds per square inch; while the bottom chords of these spans, and the main systems of the suspension trusses, which rarely, if ever, are subjected to the calculated maximum strain, are proportioned for a strain of 12,000 pounds per square inch. The other tension members of the bridge are proportioned for intermediate strains, 7,000 pounds being the least and 12,000 pounds the greatest strain with a full load.

To illustrate more fully the character of the trusses composing the superstructure, the longest spans of each kind of truss have been selected; viz., the 245.5 feet Fink suspension and 400 feet modified triangular spans; the latter being the longest truss girder yet completed in America, is of general interest, and will be considered more in detail than the suspension truss with which the engineers of this country are more familiar.

245.5 FEET SPAN FINK SUSPENSION TRUSS.

Fig. 2, Plate I., is a side view, fig. 3 a plan, and fig. 4 a section of the 245.5 feet span. In this span arched floor-beams with tie-rods carry the load to the trusses, which are placed 16 feet apart and have a depth of 30 feet; these floor-beams, extending under the chord, form part of the post, and at the same time act as struts in the system of lateral bracing; they are securely bolted both to chord and post-cap. The tie-rods, being put in while hot, have a slight strain when the beam is unloaded. The chords are formed of 16-inch cast-iron tubes, octagonal on the outside and circular on the inside; they are cast in sections the length of two panels, and connected at joints by sockets and tenons, which are bored and turned to fit. The posts are wrought-iron columns, varying in diameter from $13\frac{1}{2}$ to 8 inches, and in area from 45 to 9 square inches. The number and size of wrought-iron bars are shown by the drawing. The roadway and foot-walks are supported on six strings of 8 by 16-inch white-pine stringers. Only the foot-walks are floored over, the roadway used by trains, 14 feet wide, along the centre line of bridge, being unplanked, as a precaution against fire.

The quantities of iron in this length of span, from Table VIII. of the foregoing report (average for the six spans), are as follows:

	Pounds.
Cast iron,	213,061
Wrought iron (bars, rods, pins, etc.),	179,756
Column iron,	37,188
Total weight of Iron,	430,005
Weight of Iron per foot of span,	1,776
Weight of flooring (stringers, cross-ties, rails, foot-walks, railings, etc.) per foot of bridge,	630
Total weight per foot of complete bridge,	2,396

The deflection of this span under a train of four locomotives, weighing 200 tons at rest, was at the centre $1\frac{3}{4}$ inch, and at the quarter posts $1\frac{1}{4}$ inch.

400 FEET SPAN.

Fig 1, Plate II., is a half side view of the 400 feet span. In this the primary triangular truss A B C D E F G H, etc., is divided into seven panels of 56 feet $7\frac{1}{4}$ inches each; to subdivide these panels the posts C C', E E', and G G' are introduced, with the auxiliary trusses B J C', C' K D, etc. By these intermediate supports the divisions of the top chord are made 14 feet $1\frac{5}{16}$ inch, and by suspension bars from the points I, J, K, L, etc., the floor-beams are supported at the same intervals. The floor-beam next the pier is supported directly by the pier and point B', the strut I B' carrying the weight to B'.

Fig. 2 is a partial view of bottom frame, with and without foot-walks. Fig. 3 a partial view of top frame.

Fig. 4 is an end view in a direction perpendicular to plane of braces, showing arrangement of foot-walks and roadway.

Fig. 5 is a half section in front of long posts C' C and half end view of brace C D.

Fig. 6 is a plan of bottom chord for one pair of trusses.

The distance between centres of trusses forming the pair is 41 inches, and that from centre to centre of pairs 25 feet 7 inches. The depth of truss from centre to centre of chords is 46 feet.

The trusses on either side of roadway are now securely connected by bolts and struts; but before being thus connected each was allowed to support its own weight, and assume its natural *cambre*, uninfluenced by any connection with its neighbor. By this precaution the possibility of undue strains from inaccuracy of workmanship was avoided.

It is of interest to know that when thus swung independently no perceptible difference could be observed in the *cambre* of the four trusses, which, while supporting each its own weight, were bolted together without reaming or chipping.

The manner in which the weight of the flooring and moving load is carried equally to the trusses is shown by figs. 7 and 8, Plate III., the concentrated weight at the pin being supported equally by the suspension rods on each side.

The top chords are cast-iron tubes, with an exterior diameter of 14 inches, having an octagonal outside and circular inside form; they are reduced in section from middle to end of span in proportion to diminution of strain; the maximum thickness of metal being $1\frac{1}{2}$ inch and the minimum 1 inch. The braces and posts are close-riveted wrought-iron Phoenix columns, varying in diameter from $5\frac{1}{2}$ to 17 inches, and in section from 5.7 to 60 square inches. The wrought iron (bars, rods, etc.) has an ultimate strength of 60,000 pounds per square inch.

The track stringers, consisting of 4 pieces of white-pine 8 by 16 inches each, are supported by trussed 12-inch I beams, as shown in fig. 5, Plate II.

The cross-ties extend to the edge of the foot-walks, and are supported at their ends by longitudinal pieces, as shown in fig. 5. The principal details of construction are shown by Plate III.

Figs. 1, 2, and 3 show the foot of end brace A B, with its pier bearing the weight being carried to the masonry through the cast-iron pier-box, which also serves as a seat for the adjoin-

ing 245.5 feet span Fink truss. Five-inch cast-iron rollers at each end allow the span to readily adjust itself to varying loads and temperatures. The steel pin *c*, $4\frac{1}{2}$ inches diameter, the brace-shoe *b*, and the roller plate *a* form a hinged joint; double struts *d d* connect the opposite sides.

Figs. 4, 5, and 6 are respectively the side, end, and top views of bottom chord connections at C (foot of second brace); *e* is the foot of long post C C'.

Figs. 7, 8, and 9 show bottom chord connections at E (foot of third brace). Here *f* is a side hill washer at end of trussed floor-beam for bottom diagonal bracing.

Figs. 10, 11, and 12 show bottom chord connection G (foot of centre braces C H); the strap *g* supplies all the counter-bracing requisite, the weight of bridge in comparison to moving load being sufficient to neutralize all counter-strains from partial loads beyond the centre braces.

Figs. 13 and 14 show the connection of strut B' I with bottom chord, *h h* being the floor-beam, and *i* the connecting casting.

Figs. 15 and 16 show connection D' bottom chord, the lug of casting *j* causing the floor-beam to act as strut for the bottom system of diagonal bracing.

Figs. 17 and 18 show connection at F' bottom chord, and figs. 19 and 20 a similar connection at H'.

Figs. 21, 22, and 23 show the end of top chord B; *k* is the top lateral rod, and *l* the suspension rod.

Fig. 24 shows form of end brace-seat.

Fig. 25 is a side view and fig. 26 a plan of upper chord connections at D (top of brace C D).

Fig. 27 shows section of brace and form of seat.

Fig. 28 shows section of top chord.

Figs. 29, 30, and 31 show connections at F (top of brace E F).

Fig. 32 is a half section of brace, with form of seat.

Fig. 33 shows a section of chord.

Figs. 34, 35, and 36 are different views of centre joint H of top chord; the straps *g g* here shown constitute the only provision required for the counter-strains.

Fig. 37 is a half of brace section, with half plan of seat.

Figs. 38 and 39 show chord connections at top of post for auxiliary truss B J C'. (Fig. 1, Plate II.) The rod *m*, with strut *n*, connect this point with top system of lateral bracing. (See fig. 3, Plate II.)

Fig. 40 is a side view, and Fig. 41 a plan of upper chord joint at top of long post C C', at this point; the tension bars of auxiliary truss pass through the chord joint-box, and are adjusted with screw ends.

Figs. 42 and 43 show the connection of strut I B' with centre of end brace.

Figs. 44 and 45 show connection of small post with middle of tie B C. Anticipating that unavoidable inaccuracies of workmanship would cause the trusses to hang with different cambre, this point was provided with an adjustment by which the cambre of the four trusses could be made the same, and their permanent connection thereby rendered simple; the practical results, however, proved these precautions unnecessary, no change in the computed length of the ties being necessary to secure uniformity in the cambre of the several trusses; this adjustment for both the 400 and 370 feet spans was introduced as a precautionary improvement in the original design (single pin connection), and in both spans it proved unnecessary.

Figs. 46 and 47 show the connection of small post with centre of brace C D.

Figs. 48 and 49 show connection at centre of tie D E, and figs. 52 and 53 at centre of tie F G. Both of these ties were provided with an adjustment which proved to be unnecessary.

Figs. 50 and 51, with 54 and 55, show the connection of small post with middle of third and centre braces, E F and G H.

The bottom system of lateral bracing may be understood by reference to fig. 2, Plate II. In this system the floor-beams and bottom chords are made to act as members by the lugs on bottom of brace shoes, and connecting castings at joints between shoes, these lugs being carefully fitted into the flanges of floor-

beams. The diagonal rods pass through the centre of the intermediate floor-beams, which they keep in line by a simple connection ; these intermediate floor-beams form no part of the bracing system.

The top system of lateral bracing is sufficiently explained by fig. 3, Plate II.

The weight per lineal foot of 400 feet span, including floor-beams and pier-bearings, and exclusive of track stringers, cross-ties, track, foot-walks, and railings, is 3,502 pounds ; without pier-boxes and rollers, 3,378 pounds. The weight of this span complete, with stringers, cross-ties, track, foot-walks, railings, and pier-bearings, is 4,162 pounds per lineal foot ; the total weight of iron of all, 1,395,447 pounds. (The weight of pier-boxes belonging to adjoining spans being deducted from the total given in Table VIII. for this span.)

370 FEET SPAN.

The 370 feet span is built on the same plan as the 400 feet, with one panel less ; the primary triangular truss being divided into 6 panels of 61 feet 4 inches each ; the length of subdivided panel is 15 feet 4 inches. The depth of truss is the same as for 400 feet span, viz., 46 feet. The trusses forming the pair on each side of roadway are 34 inches apart between centres. The pairs are 25 feet apart between centres. The clear width is the same in both channel spans, viz., 20 feet 6 inches. The weight per lineal foot of the 370 feet span, including floor-beams and pier-bearings, and exclusive of stringers, etc., is 3,008 pounds ; of span proper, without pier-bearings, 2,877 pounds ; and of the entire span, pier-bearings, stringers, etc., 3,668 pounds. Total weight of iron of all kinds, 1,113,338 pounds.

It will be observed that the weight per foot of the 400 feet span is considerably more than for the 370 feet span. This difference in weight is partly due to the longer panel of the 370 feet span, a condition favorable to economy of weight, and partly to the increased length of span. The deflection of the 400 feet span with a train of four locomotives at rest in the centre, weigh-

ing in the aggregate 200 tons, is $1\frac{1}{8}$ inch; and the deflection of the 370 feet span, under the same load, 1 inch.

CAMBRE.

The cambre was put in these two spans by making each part longer or shorter than the calculated length by the amount which it would compass or extend under the influence of the maximum load; on this supposition, when the span is fully loaded the cambre should disappear. This result has been very nearly reached; the cambre of the 400 feet span, when light, being $2\frac{1}{2}$ inches, and of the 370 feet span $3\frac{1}{4}$ inches; a small margin having been allowed in both to insure a cambre in case of irregularities. The elongation of the bottom chord of the 400 feet span under a train of loaded cars is, by actual measurement, $\frac{9}{16}$ of an inch.

The cambre of the suspension trusses was put in by calculating the length of the chains for a length of post less than the true length by the ordinate at that point. In fixing the amount of cambre for each span, the design has been to make it such that under a maximum load the span would be straight.

The erection of superstructure was commenced in May, 1868, and completed ready for trains February 12, 1870. From pier 0 to 12 the false-work rested directly on the rock-bed of the river; from pier No. 12 to Indiana shore it rested on cribs, varying in height from 5 to 12 feet. In the false-work of all spans, except the 400 feet, cribs 6 feet square were used, 3 to each trestle; they were filled with stone and bolted down to the river-bed. These cribs served as an excellent platform on which to put together the trestles, which were raised in one full-length section (some 90 feet high) by a locomotive on the finished portion of the bridge, as well as reliable protection against small rises.

The 400 feet span scaffolding was erected on 5 large cribs, each 14 feet wide, 50 feet long, and 10 feet high, filled with stone, and bolted to the rock; they were sunk, with difficulty, in the following positions: the first 57 feet from centre of pier

No. 20, fig. 1, Plate I., next 114 feet from first crib (making a span of 114 feet for flat-boats and small craft); the third, fourth, and fifth cribs divided the remaining space into about 57 feet spans. On these 5 cribs trusses were erected and connected at the top, except the long span, by single post trusses; for the long span leaning trestles were erected from the cribs on each side at such an angle as to be connected at the top by the same length of truss as spanned the short openings; on the trestle thus erected to grade of track the top trestle was raised 50 feet high, and the iron work put together. The iron work for the 400 feet span was put together in 21 days, and for the 370 feet in 15 days.

The 245.5 feet span between piers 19 and 20 was the last span erected. At this span the raising forces from each side of the river met, and had it not been for an unforeseen accident to the false-work of this span, by which the completion of the bridge was delayed for two months, the force raising from the Kentucky end would have completed this span at the same time that the force from the Indiana end finished the 400 feet span, early in December, 1869. On the 1st of December all of the spans were in place except this; the false-work for it had been raised, the track connected on top, and everything was in readiness to put on the iron of the superstructure, when the river commenced to rise rapidly. As it was impossible to secure the iron work before the water would reach its highest point, it was thought advisable to suspend the putting on of iron, weight the false-work with stone, and wait the action of the water and drift for a few days. On the morning of the 5th a light salt boat was blown from the channel, and lodged against the trestle, knocking out two cribs. The water was now beginning to recede, the cribs had done their work nobly, and everything promised an early resumption of work. These anticipations were soon turned to disappointment, for on the morning of December 7th a steamboat with a tow of barges started over the falls in the fog, missed the channel, struck the false-work, and knocked it down. The trestles carried with them the cribs on which they

were supported, leaving a gap of 245.5 feet, at the bottom of which was an almost irresistible body of water, having a velocity of 16 miles per hour and a depth of 16 feet. The 400 feet span was swung on its bearings November 27, barely escaping this flood. The top false-work of this span was taken down and sent in shore, while the bottom, consisting of the five towers, was pulled over into the river, it being of great importance to open the channel to navigation with the least possible delay. A plan for replacing the lost false-work of the 245.5 feet span was immediately fixed upon, and the work carried out as fast as possible under the disadvantages of continual high water and the unfavorable weather of December and January. The plan of the new false-work was such as to do away with the difficult work of sinking cribs in the swift water as far as practicable. One crib, 14 feet wide and 50 feet long, was sunk in the middle of this span, and filled with rock; on this crib three trestles were erected, one vertical and one leaning toward either pier; supported on offset courses near the bottom of each a trestle was erected, leaning toward one on the centre crib, sufficiently inclined to be connected by a fifty feet truss on top, forming a huge straining beam of 122 feet 9 inches span. On this trestle the iron work was put together, and the span swung on the 4th of February. As this false-work was about being completed there came a great rise, the water reaching a depth of 45 feet where the false-work stood; the cutwater of the crib was carried up on the centre tower, so as to prevent a lodgment of drift, large quantities of which were guided through the two spans of 122 feet on either side of the crib. So much confidence was felt in the stability of the trestle that the putting on of the iron was commenced as soon as the trestle was ready, and the span completed before the flood had scarcely commenced to subside.

All of the work of sinking the crib and putting together of trestles was done from barges, which were anchored in place (with difficulty, on account of the smooth rock bottom). The crib was built in and fastened to a barge 15 feet wide and 90 feet long; the barge was then loaded with as much rock as she

could float, in addition to the crib, then towed to the site, held in position by lines, and scuttled. The cost of putting in this crib and span of false-work is detailed in Table VII. of the foregoing report as second cribbing and false-work for span No. 17.

Upon its completion the iron work of the bridge was thoroughly painted with red lead and the timber with oxide of iron, excepting hand railings, which were painted with white lead.

The character of workmanship and quality of material for the iron work are in strict accordance with the specifications for the same herewith published. These specifications are given separately for canal draw and fixed spans, as separate contracts were made for them, and the specifications differ in many particulars.

MASONRY CONTRACT.

Article of agreement made and concluded this 20th day of April, 1867, between NASH, FLANNERY & Co., of the first part, and the LOUISVILLE BRIDGE COMPANY, of the second part: witnesseth that, in consideration of the payments hereinafter mentioned, the party of the first part agrees to construct the masonry of the bridge over the Ohio River at Louisville, Ky., according to the following conditions and specifications.

SPECIFICATIONS FOR MASONRY.

I. RIVER PIERS.

These piers will be of the dimensions shown by the drawings. The face of the stone will be left rough, with a pitched line around the edge of the face, the rock projecting beyond the pitched lines not to exceed three inches.

The rounded face-stone forming the circular head on the up-stream end of the piers shall be pointed to within one inch of the pitched line. The beds of the face-stone shall be dressed the entire width.

The top surface of each stone must be parallel with its bed. The vertical joints must be full and square to the face for at least twelve inches back, and must not open over two inches at the inner edge of the stone.

The masonry is to be carried up in regular courses, and to consist of stretchers, headers, and backing, the depth of the courses ranging from fifteen to thirty inches, the thickest courses to be used at the bottom of the piers; in no case is a thick course to be laid on the top of a thinner one.

The breadth of the stretchers is to be at least one and a half times their thickness, and the length from three to four times the depth.

The headers are to be at least two and one half feet wide, and from four to six feet long; the six feet headers are to be used in the lower part of the pier; the headers shall occupy at least one quarter of the whole face of the wall evenly distributed. No bonds less than fifteen inches will be allowed in the face of the piers.

The backing and interior wall shall be composed of large and well-shaped stone, and in no case shall more than two courses of backing be used for one course of face-stone; the lower beds shall be dressed level and even, and all high projecting points shall be dressed from the top, so as to give the succeeding stone a firm bearing.

The backing must be made level with each course of face-stone. No leveler shall be put under a stone to bring it to its proper height by raising it from its bed.

The bed-joints in the backing shall not exceed three quarters of an inch in thickness in any place, and the vertical joints shall not exceed an average of two inches; the backing-stone must all be in contact at some points along the vertical joints, and especially at the rear of the face-stone.

The backing-stone shall have an area of at least four square feet, and must be well bonded together, breaking-joints not less than six inches. No stone less than six inches thick shall be used.

The stone throughout shall be laid in mortar, and each course fully grouted before another is commenced; no spalls or small stone shall be filled in any place before the grout has been put in.

The mortar shall be made of the best hydraulic cement and clean sharp sand, to be mixed in such proportion as the Engineer may direct.

The following modification of these specifications applies to the masonry of the up-stream pier-heads—ice-breakers of the river piers.

The backing in the piers up to high-water mark, and back for a distance of fifteen feet from the front of the ice-breaker,

must be made in courses of the same thickness as the face-stone. The vertical joints of the same must be cut square to the beds, and shall not exceed one half an inch in thickness. The face-stone of the pier-heads mentioned must be made of stretchers having not less than three feet bed, with alternate headers. The rear end of the stretchers and headers must be cut square to fit the backing.

The whole pier-head must form a solid block of masonry, made of dimension-stone of such sizes and shape as may be directed by the Engineer.

The stones of the rounded part of the pier-head (up-stream) are to be clamped together (both the backing and face-stone) with iron clamps, at least two clamps being used to each stone, which clamps will be furnished by the Louisville Bridge Company. The clamps are to be made of one-inch round iron, twelve inches long and four inches deep from the top of the stone. The rounded pier-heads are to be coped off as shown by the drawings.

The coping of all the piers and abutments is to be bush-hammered, not less than sixteen inches thick, and laid with alternate stretchers and headers; the headers to reach entirely across the pier.

2. RIVER-PIER FOUNDATION.

The foundation-work for the river piers shall be done by the contractor, under the direction of the Engineer. When no other work than leveling off the stone of the river-bed is required, such work shall be included in the price per yard of masonry.

The foundations must be made level, and no spalling used in leveling up the river-bed for the first course of stone.

When blasting is resorted to, to level off the foundation, and where coffer-dams are necessary and pumping required, the same shall be done by the contractor at the expense of the Company; a correct account to be kept by the Engineer of all expenses incurred by the contractor strictly chargeable to foundation-work.

The tools and fixtures of the contractor which may be required to carry on the work shall be used in putting in the foundations. Any damages which may occur to such tools while employed in putting in the foundations, not caused by carelessness on the part of the contractor, shall be paid for by the Bridge Company; but the use of said tools, including the usual wear and tear, and the services of the contractor in carrying on the work, shall be included in the price per yard of the masonry. Tools which may have to be used exclusively for putting in the foundations shall be furnished at the expense of the Bridge Company, and be the property of said Company.

3. SHORE PIERS, INCLUDING DRAW PIER.

The shore piers will be of the same character of work as the down stream part of the river-piers.

4. ABUTMENTS.

The abutments may either be made in the shape of an H, with the stem solid, or arched, or may consist only of two piers with an iron superstructure between.

If the first-named plan is used, the masonry is to be of the same character as the land piers. If the second plan is used, the masonry will also be of this character, with the exception of the ring course, which shall consist of cut stone of the proper dimensions and shape. If the third plan is adopted, the pier next to the embankment is to be of ranged rubble masonry, laid in mortar as far as the same is covered by the embankment and as far as it is exposed to the view. The character of the masonry shall be the same as in the land piers.

5. CULVERT MASONRY.

The culverts will be either arched or box, and will consist of ranged rubble-work laid in mortar. In box culverts not exceeding four and a half feet in width, the covering stone will be one foot thick and rest twelve inches on the masonry.

6. CEMENT OR LIME.

The cement or lime, which shall be used in such proportions as the Engineer may direct, shall be furnished and delivered by the party of the second part; the cooperage or bags in which the same is transported being furnished by the party of the first part.

After the delivery of the cement to the party of the first part, said party shall be responsible for damage or improper wastage of the cement or lime.

7. FOUNDATION EXCAVATION OF LAND PIERS.

The earth excavated for the land piers and abutments shall be deposited in the nearest embankment, and the price for hauling shall be included in the price for excavating.

GENERAL CONDITIONS.

The party of the second part reserves the right to make changes in the plan, and in the quantity of masonry to be built, during the progress of the work.

Should such changes affect the cost of the work, either increasing or decreasing the same, a special contract in writing must be entered into between the parties of this contract, agreeing upon the price to be paid for work resulting from a change in the plan or addition to the work; in the absence of such a special agreement no extra allowance of any kind is to be made to the contractor.

The contractor shall not let or transfer this contract, or any part of it, without the consent of the Engineer and the approval of the Board of Directors of the Louisville Bridge Company.

At least one of the contractors must give his constant personal attention to the work.

The contractors shall commence, prosecute, and complete the work in all its parts, under the direction of the Engineer, who shall have power to direct the application of the force to any portion or portions thereof, and to order the increase of the force to be employed.

The price per yard to be paid to the contractor will include the cost of furnishing materials (except cement or lime and iron clamps and material and labor for foundations of river piers, as heretofore specified) and scaffolding, centering, and all other expenses necessary for the completion of the masonry according to the plans and specifications.

The contractors assume all risk which may be incurred in the construction of the masonry from the stoppage of navigation by the rigging, tools, or other appliances necessary to carry on the work.

No material, stone, or sand, etc., is to be used except with the approval of the Engineer, who shall have the right to reject all material considered by him not suitable, and to have the same removed from the vicinity of the work at the expense of the contractor.

The masonry is to be completed and delivered to the Louisville Bridge Company by the 1st day of September, 1869, *provided* the quantity of masonry in the piers and abutments does not exceed 25,000 yards. Should it exceed that quantity, a proportional increase in the time of completing the work will be made; should the quantity be less, the time of completing the work will be proportionally reduced.

In case the contractors fail to finish the work by the time specified they shall pay a fine of one thousand dollars per month for the first two months, and three thousand dollars per month for every month thereafter that the work remains unfinished, the same to be deducted from their estimates.

Should the party of the first part complete the work before the time specified, a bonus of one thousand dollars per month shall be paid to him by the Louisville Bridge Company for two months of the time saved, and three thousand dollars per month for every additional month which the time of completion has been shortened.

The Louisville Bridge Company shall at any time, and for any reason whatever, have the right to suspend or annul this contract, after giving three weeks' notice to the contractors.

In case of such suspension or annulment, the contractors shall be entitled to receive pay to the full amount of the value of the work done up to the time of the suspension, according to the prices and conditions of this contract, and also compensation for any tools and machinery or materials used or to be used in the construction of the work which may be left on his hands, and which he does not desire to remove. In case of disagreement between the parties to this contract as to the value of such tools and materials, the value is to be determined by a third party, to be chosen by the said parties.

A suspension or annulment of this contract shall not give to the party of the first part any claim for damage against the party of the second part.

The estimates, monthly and final, made by the Engineer of the Louisville Bridge Company, as to the quality, character, and value of the work done, shall be conclusive between the parties to this contract, except for error founded in fraud or mistake.

In case the contractors shall not well and truly, from time to time, comply with and perform all the terms herein before stated and stipulated, or in case it should appear to the Engineer of the Louisville Bridge Company that the work does not progress with sufficient speed or in proper manner, the Louisville Bridge Company shall have the power to annul this contract if they see fit to do so; whereupon the foregoing agreement on the part of said Company shall become null and void, and the unpaid part of the value of the work done shall be forfeited by the contractor to the Bridge Company. The latter Company shall be at liberty to employ any other person or persons in place and stead of the party of the first part to do or complete the work herein mentioned.

Now this agreement witnesseth that the party of the first part do hereby agree and promise with the party of the second part that they will construct and complete the masonry of the Ohio River Bridge at Louisville in the manner and time herein stipulated. In consideration whereof the Louisville Bridge Company hereby agree to pay, or cause to be paid, to the

party of the first part, their executors, or administrators, the following prices :

For masonry of river piers, including coping, fourteen dollars and ninety cents for each cubic yard.

For the masonry of the shore piers or solid abutments fourteen dollars and fifty cents per cubic yard.

For rubble masonry in the abutment piers or arched culvert masonry twelve dollars per cubic yard.

For the arched abutments eighteen dollars for each cubic yard.

For box culvert masonry ten dollars for each cubic yard.

For foundation excavation fifty cents for each cubic yard.

The above payments shall be made in the following manner : During the progress of the work, and until it is completed, there shall be a monthly estimate made by the Engineer of the Louisville Bridge Company of the quantity, character, and value of the work done during the month or since the last monthly estimate ; eighty-five per cent. of which value shall be paid in current funds to the contractor. When the said work is completed and accepted there shall be a final estimate made by the Engineer of the quantity, character, and value of the work, agreeably to the terms of this agreement, and the balance appearing to be due paid to the contractor.

The contractor when receiving final payment shall give a release to said Company from all claims and demands whatsoever growing in any manner out of this agreement.

It is also understood that the contractor shall give all facilities to the Engineer to keep the cost of the work and to examine his books.

In witness whereof the said party of the first part and W. B. Hamilton, for and in behalf of the Louisville Bridge Company, have hereunto set their hands on the day and year first above written.

Signed and delivered in presence of

W. B. HAMILTON,

Pres't Louisville Bridge Co.

NASH, FLANNERY & CO.

SPECIFICATIONS FOR IRON WORK

OF CANAL DRAW, OHIO RIVER BRIDGE, TO BE DELIVERED READY FOR
ERECTION AT A PRICE PER POUND.

1. The draw will consist of one undergrade pivot-span, 264 feet long over all. It is to be constructed entirely of wrought and cast iron, in accordance with plans for the same; the chords, braces, ties, diagonals, pins, bolts, etc., being of wrought iron; the struts, separating pieces, turn-table rims, arms, centres, wheels, tracks, etc., of cast iron.

2. The wrought-iron work will be divided into four classes, on each of which separate respective prices are to be fixed; said prices applying to the finished work delivered; the Bridge Company furnishing the iron (in the rough) at the shops of the contractor, at specified prices, also mentioned hereafter, and deducting the cost of same from the estimate of the *finished* work at the contract prices.

CLASSES OF WROUGHT IRON.

A. Heavy rolled iron, as beams and plates, used in construction of chords and braces.

B. Bar iron, used in construction of the inclined ties.

C. Cold rolled pins for joint connections.

D. Light rolled iron for diagonal and cross-section rods, bolts, shafting, levers, zig-zag trusses, etc.

A. HEAVY ROLLED IRON.

The upper and lower chords will consist each respectively of two heavy 15-inch and two heavy 12 $\frac{1}{4}$ -inch beams, made continuous by heavy rolled plates riveted to the beam web at the joints.

Full sized sheet-iron templates shall be made from working drawings, furnished by the Engineer, showing the exact position

of all the holes to be drilled in splice-plates and webs. Each rivet-hole in the beam-web must be carefully drilled to a diameter not exceeding that of the smallest part of the rivet by more than one sixteenth of an inch; in drilling the rivet-holes in the web of the beam to *which the plates* are to be *riveted* during erection the templates shall be slipped *from* the joint, forming a *draw-bore* of one sixteenth of an inch; thus facilitating the requirements of close joints. The rivet-holes of the splice-plates, after being drilled, must be reamed coning, the diameter on the face being one eighth of an inch greater than that next to the web.

The plates are also to be drilled for the reception of the pin at each joint; each hole to be of the size shown by the drawings; the diameter of said holes shall in no case exceed the diameter of the pin by more than one sixty-fourth of an inch. The ends of each plate must be cut with a sloping bevel, as shown by drawings.

The rivets for this work are to be made by the contractor of the size and form shown by drawings, the bevel for one half the length being to enable the rivet to entirely fill the hole when upset. All rivets shall be well heated and driven firmly home before upsetting, so that the bevel on rivet shall bear on the sides of the coned holes in the plates; they shall then be carefully upset, and a smooth regular head formed, either with a hammer or cup tool.

The distance from centre to centre of pin-holes in the chords must be *exactly* of the standard length shown on drawings.

The beams to which the plates are riveted must be paired off in such a manner that when placed at the proper distance apart the joint-pins may be passed easily through both beams at right angles to their webs.

The braces are to be formed by riveting plates (bent as per plans) to the webs of channel and I beams, and connecting said beams two and two by separating pieces and wrought iron trusses, as per drawings.

Full size templates shall be made from working drawings

furnished by the Engineer, for the drilling necessary at the ends, and the same requirements respecting exactness of workmanship observed as in case of chord-splices.

The beams shall be cut to the proper bevel at the ends, and drilled for the separating pieces and truss-bolts. All the braces shall be connected permanently on delivery, care being taken that the pin shall pass easily through the jaws of each beam at both ends perpendicular to the direction of the webs. The same conditions relative to reaming plates and riveting to the webs will be observed as in chord-splices.

B. BAR IRON.

The bar iron is to be used for the construction of the inclined ties, either as separate bars or connected by lateral wrought-iron trusses, as per plans. When used as single bars sheet-iron templates shall be made from *full-size* drawings furnished by the Engineer, for such different size of head. The heads shall be cut hot, from slabs or plates furnished by the Bridge Company, with the fibre in direction of their length, to within one eighth of an inch of the size of templates, care being taken to have the outline of the head smooth and regular.

The heads are to be welded carefully to the body of the bar, and each head drilled and reamed for the proper size of pin; the diameter of these holes shall not exceed that of the pin by more than one sixty-fourth of an inch, and the distance from centre to centre of hole must be exactly as shown on drawings.

The test of uniformity in length shall be that six bars of equal temperature, taken indiscriminately from a lot of equal length (so called), and laid in parallel planes, one above the other, with separating blocks two inches high between, shall admit the the proper size pin to pass readily through each end of the pile.

When the ties are connected by *zig-zag* trusses the same conditions apply to the finishing of the bars as when used single. They shall be carefully drilled for the bolts of the trussing, as per drawings. Said braces shall in all cases be

bolted permanently to the bars before delivery, care being taken that when the bolting is completed the pins shall pass easily through both ends at right angles to the planes of the bars.

In the cases shown on plans wrought-iron swivels shall be made for the adjustment of the bars.

C. COLD ROLLED PINS.

These shall be furnished by the Bridge Company, cut to the proper length. The contractor shall turn off a chamfer of at least one eighth of an inch, and drill holes for the keeper-pins at each end, as per drawings. Said pins must in every case be fitted to their places before the work is delivered.

D. LIGHT ROLLED IRON,

OF WHICH THE DIAGONAL RODS, SHAFTS, BOLTS, ETC., ARE MADE.

The diagonal rods proper are to be upset at each end to such a diameter that the thread shall not cut into the body of the rod, and a sharp regular thread cut on each end at least four inches long. Well-fitting hexagonal nuts, furnished uncut by the Bridge Company, must be put on each end. The cross-section rods are to have on one end a flat-drilled eye, and the other end is to be upset the same as diagonal rods. In the cases shown closed swivels will be made for the cross-section rods.

The bolts are to be of the sizes and lengths shown by drawings, with the thread cut directly into the body of bolts, and fitted with hexagonal nuts.

The radial rods of the turn-table will be made with double nuts at centre end, and single nuts with shoulders at rim end, with threads cut as per drawings; that portion of the rod acting as axle must be turned to fit the box in the wheel. The two circular rings used for spacing the wheels must be made continuous by riveted plates, the joints breaking half-way, and the two forming circles, with their circumferences parallel at the required distance apart.

CAST IRON.

5. This will be divided into two classes, on which separate prices are fixed, viz., finished and unfinished.

A. UNFINISHED.

This comprises separating pieces, all castings for turning and raising-gear, separating pieces for wrought-iron spacing-rim of turn-table, etc.

B. FINISHED.

This comprises the struts, turn-table rim, arms, upper and lower centres, spider, caps for wrought-iron columns, etc., all to be fitted in the following manner:

The struts must be faced off to exact lengths, as shown by drawings.

The turn-table rim must be regularly fitted and bolted together, the holes through the flanges drilled to fit the bolts, the seats for the chord laid out from the centre line and dressed to the proper level, the centre set in position, the arms fitted and bolted to their places, and the spider turned and finished as per plans.

The wheels are to be faced coning, as shown by drawings, and the upper and lower tracks faced to suit the coning of the wheels. The wheels must also be drilled for the reception of the radial rods.

The caps and shoes of the wrought-iron braces must be faced and turned as per drawings.

The contractor shall furnish all patterns, etc., required to make the castings herein specified to the satisfaction of the Engineer.

The quality of all the iron in the castings shall be *first class*, free from cold shuts and air-bubbles, tough, and of uniform texture, with a smooth and continuous skin.

All castings shall be carefully cleaned, and irregularities arising from displacement of cores or other causes chipped off.

PUTTING TOGETHER WORK.

6. After having finished the work in accordance with the foregoing conditions, the contractors shall, at their expense, fit each truss together, or such portions of them as the engineer may direct; while together the size of the keys at the end of the braces shall be determined, and the keys made.

During the erection of the work should it be found that a portion of the fitting had been overlooked by the contractor, he shall have such work done without extra charge.

TESTING, MARKING, AND PAINTING.

All bar iron subjected to a tensile strain shall be tested, under the direction of the Engineer, by the contractor; the latter shall at all times furnish such facilities as the engineer may require for examining the accuracy of the work.

The wrought iron shall be marked with white paint, or by a chisel, in such a manner as will best facilitate the erection of the work. The cast iron shall be branded with index letters according to drawings, and when the Engineer deems it necessary certain points or joints shall be marked with a chisel.

Both wrought and cast-iron, as fast as finished, shall receive by the contractor a good coat of mineral paint.

7. The work shall be prosecuted strictly under the direction of the Engineer, who shall have the right to make changes in plans, when such changes do not increase the cost of work to the contractor. Should a change be required that would increase the cost of the work, the Engineer shall, in consultation with the contractor, fix upon a definite price before the change is commenced. He shall also have the right to direct the application of labor to any particular portion of the work, and to increase the force employed when, in his judgment, the work is not being prosecuted with proper energy.

The work shall be commenced immediately after signing the contract, and delivered ready for erection by the 1st day of May, 1868.

Should the contractor fail to have the work delivered by the

time specified, he shall pay a fine of fifty dollars for each day required for delivery after that time.

A suspension or annulment of this contract shall not give to the contractor any claim for damages against the Bridge Company.

8. The engineer shall make monthly estimates of the work done, and on this estimate the contractor shall be paid on the 15th of the following month eighty-five per cent. of the entire estimate, a reservation of fifteen per cent. being made to secure the Bridge Company against loss by non-fulfillment of the contract. On the completion of the work a final estimate shall be made, and the contractor paid in full for the work done.

SPECIFICATIONS FOR IRON WORK

OF PERMANENT SPANS, OHIO RIVER BRIDGE, TO BE DELIVERED READY FOR ERECTION AT A PRICE PER POUND.

CLASSES AND ARRANGEMENT.

The iron is divided into three general classes, viz.: *Cast iron*, *wrought iron*, and *column iron*, arranged in the trusses as follows; the chords, floor-beams (except those for channel spans, which are trussed beams), struts, shoes, keys, end-plates, etc., being of cast iron, the posts and braces of Phoenix columns, and the chains, diagonals, cross-section rods, pins, bolts, etc., of wrought iron proper.

SPECIFICATIONS FOR QUALITY AND WORKMANSHIP.

CAST IRON.

The quality of iron in all the castings shall be first-class, free from cold shuts and air-bubbles, tough, and of uniform texture, with a smooth and continuous skin. The test for the quality of iron shall be that a bar 5 feet long and 1 inch square, placed upon supports 4 feet 6 inches apart, shall not break with less than 525 pounds placed at the centre.

The Engineer shall have the right to have made a number of test-bars from each heat, and have the same tested for the quality of iron used at that heat.

All castings shall be carefully cleaned, and irregularities arising from displacement of cores or other causes clipped off. Each chord-piece shall be tested for uniformity in thickness of metal by drilling in each piece two holes in the vertical plane of the core, one on each side of the centre and half-way from the centre to the end. Should it be found by direct measurement in these holes that the metal is $\frac{1}{4}$ of an inch thicker on one side than the other, and on the thin side $\frac{1}{8}$ of an inch less than the drawings call for, the casting shall be rejected.

In chord-pieces of the usual lengths—say twenty-nine feet—a greater deviation than $\frac{1}{4}$ inch from a straight line shall not be allowed. The thickness of metal in the castings must in all cases be as per plans. No allowance will be made for weights accruing from increased thickness.

CAST-IRON FITTING.

This for the several members is as follows:

1. *Chord-pieces*.—These are to be faced off for a close bearing at each end to the exact lengths shown by plans, tenons turned and sockets bored, holes drilled for the pins, seats faced, and sockets bored for the floor-beams. Care must be taken to have the bearings for floor-beams at the centre and ends of the chord-pieces in the same straight line. The holes must be drilled and reamed exactly at the distance apart shown on drawings, and of a diameter not exceeding that of the pin by more than $\frac{1}{64}$ of an inch.

2. *Floor-beams*.—These shall be faced at chord-seat and post-seat, a socket bored for the reception of post-tenon, and a tenon turned for connection with chord; the holes for connecting-pin of tie shall be carefully drilled at right angles to the plane of beam, and the tie-rod made $\frac{1}{32}$ of an inch short, gently heated, and shrunk on the pins; particular care is required in this operation, especially in selecting and fitting the bars to the same length before heating them.

3. *Struts, etc.*—The struts are to be turned and faced as per plans. The post-shoes are to have a turned socket for the reception of the strut-tenon and the post-seat, and beveled seats for the keys faced off; the tenon for connections with column must be fitted with chipping strips, as per plans. The keys must be planed on the top and bottom; also the bearing on the key-seat. The pier-plates are to be faced and the end chord bearing made to fit the bevel surface of the plate, when the chord has assumed the line of grade.

All fitting not mentioned here is to be done to the satisfaction of the engineer and by his direction.

WROUGHT IRON,

COMPRISING CHAINS, DIAGONALS, BOLTS, PINS, ETC.

If the chains are formed by welding heads to the bars, sheet-iron templates shall be made from drawings furnished by the Engineer for each different size of head. The heads must be welded carefully to the body of the bar, and each head drilled and reamed for the proper size of pin. The diameter of these holes shall in no case exceed that of the pin by more than $\frac{1}{8}$ of an inch, and the distance from centre to centre of holes shall be exactly as shown on drawing. If upset heads are used, they shall be of the form and size specified, and of smooth and regular outline; for these the same requirements for accuracy of workmanship is to be observed as in case of welded bars. The test for uniformity in length shall be that six bars of equal temperature, taken indiscriminately from a lot of (so called) equal lengths, and laid in parallel planes, one over the other, with separating blocks 2 inches high between, shall admit the proper size of pin to pass readily through each end of the pile.

The lateral or diagonal rods shall be upset at each end, to such a diameter that the thread shall not cut into the body of the rod, and on these ends a sharp regular thread shall be cut at least 4 inches long. Each of these ends must be supplied with a well-fitting hexagonal nut.

The cross-section rods are to have on one end a flat-drilled eye, and the other end is to be upset and fitted with a hexagonal nut, as in case of diagonal rods.

The bolts are to be of the sizes shown on drawings, with the thread cut directly into the body of the bolt; all to be fitted with hexagonal nuts.

The pins may either be of the same quality of iron as the chains or of cold rolled iron. In the first case they must be turned to the exact diameter, and in both cases they are to be drilled at the ends for $\frac{3}{8}$ -inch keeper pins.

QUALITY.

The quality of iron used for chains, rods, etc., shall be of the best, having a breaking strength of not less than 60,000 pounds per square inch.

The contractor shall have rolled eight bars, as representatives of the quality of which he proposes to make the chains, rods, etc.; these when fitted with heads shall be put into the testing machine, and each one separately elongated under a strain of 20,000 pounds per square inch, and the elongation of each carefully measured; the strain shall then be increased until the breaking point is reached; if this is at or above 60,000 pounds, a mean of the several elongations under the 20,000 pounds strain will give the standard elongation for the quality of iron required. This standard shall be used in all tests.

For the purpose of further testing the quality each bar shall be ordered from the rolling-mill 3 inches longer than necessary, to admit of being nicked at the end and bent around cold. If the fracture is not as good as shown in the test-bars or samples of the quality proposed, the bar shall be rejected. The contractor shall at all times, at the Engineer's request, make tests for the breaking strength of the iron being used.

COLUMN IRON.

The posts and braces will consist of various sized Phoenix columns. These columns must be faced at each end to the exact lengths, and when made with separating or filling pieces turned out for the reception of tenons at top and bottom. When no filling pieces are used in the manufacture of the column the tenons are to be fitted by chipping strips.

Any connections required for the suspension of the passing systems shall be made without extra charge by the contractor.

The rivets at the ends for a space of 2 feet shall be placed $3\frac{1}{2}$ inches from centre to centre, and all the columns coated on the inside with coal-tar or mineral paint.

FITTING, MARKING, AND PAINTING.

All bar iron, and when necessary round iron, shall be tested by the contractor, under the direction of the Engineer, to a strain of 20,000 pounds per square inch tension. Should the elongation of any bar under this strain differ from the standard elongation by an amount which the Engineer may consider as showing the iron to be of an inferior quality, such a bar shall be rejected. Any bar which does not return to its original length on the removal of the strain shall be rejected.

The contractor shall at all times furnish such facilities for the examination of the accuracy of the work as the Engineer may require.

The wrought iron shall be marked with white paint according to notations shown on bills, thus facilitating the erection of the work, and offering a convenience in weighing and estimating.

The cast iron shall be branded with index letters, according to drawings, and when the Engineer shall deem it necessary certain points shall be marked with a chisel.

Both wrought and cast iron, as fast as finished, shall receive a coat of mineral paint.

PUTTING TOGETHER WORK.

Any fitting belonging to the contract for completing the work according to plans and specifications required during erection shall be done at the cost of the contractor.

The work shall be prosecuted strictly under the direction of the Engineer, who will furnish all working-drawings, plans, bills of material, etc.

He shall have the right to make changes in plans when such changes do not increase the cost of work to the contractor. Should a change be required which will increase the cost of the work, the Engineer, in consultation with the contractor, shall agree upon the price to be paid before such changes are commenced. The Engineer shall also have the right to direct the application of labor to any particular portion of the work, and to increase the force employed when in his judgment the work is not being prosecuted with proper energy.

The work shall be commenced immediately, and prosecuted with energy. The material for the first span shall be delivered by the 1st of June, 1868, and for the others as fast as required to keep up with completion of masonry.

Should it appear during the progress of the work that a fair proportion was not being executed, and that the delivery at the times specified was doubtful, the Engineer, upon ten days' notice to the contractor, shall be at liberty to transfer any or all the work remaining to be done to other establishments, where it will be prosecuted at the cost of the contractor, which cost shall be deducted in the final settlement.

A suspension or annulment of this contract from any cause whatsoever shall not give to the contractor any claim for damages against the Bridge Company. The latter shall pay the contractor the full amount due him for all work which he at the time may have finished.

If by such suspension any work is left on his hands unfinished, the same shall be taken by the Louisville Bridge Company at a fair valuation, taking as a basis of valuation the contract prices; or if any raw material intended to be used in this work shall be left on his hands, the same shall be taken by the Louisville Bridge Company at the cost to the contractor.

ESTIMATES.

The Engineer shall make monthly estimates of the quantity, character, and value of the work done during the month, and on these estimates the party of the first part shall be paid, on or before the 15th day of the following month, eighty-five per cent. of the entire estimate, a reservation of fifteen per cent. being to secure the Bridge Company against loss by non-fulfillment.

On the completion of the work a final estimate shall be made of the total work according to contract, and the contractor paid in full.

The estimates, monthly and final, made by the Engineer of the Louisville Bridge Company as to quantity, character, and value of the work done shall be conclusive to the parties to this contract, except for errors founded on *fraud* or *mistake*.

REPORT TO CHIEF OF ENGINEERS, U. S. A.,
ON LOUISVILLE BRIDGE, 1871.

This bridge, sometimes known as the Ohio Falls Bridge, is a railroad and foot bridge, and it crosses the Ohio River at the head of the falls, extending from a point just below the city of Jeffersonville, in Indiana, to the foot of Fourteenth Street, in the city of Louisville. It belongs to a special bridge corporation, and serves to connect the Indiana railway system with the roads on the south of the Ohio that centre at Louisville.

The bridge company was chartered by the State of Kentucky, with authority to construct a bridge that should not obstruct the navigation of the Ohio, "further than the laws of the United States and the decisions of the Supreme Court shall hold to be legal." Their authority from the United States is derived from the act of Congress approved February 17, 1865, which is supplementary to the act of July 14, 1862, under which the Steubenville, Bellaire, and Parkersburg bridges are built. Under these acts the company were authorized to build any one of the three following styles of bridges, viz.:

1. Continuous 90 feet above low water.
2. With a draw 70 feet above low water.
3. With three draws 56 feet above low water.

The location of this bridge is peculiar, and the provisions of the act of 1862 do not apply very well. The authority to build under that act might have caused a great deal of injury to navigation had its provisions been interpreted to the letter. At the Falls of the Ohio there are really three navigable channels to be crossed—the Indiana Chute, the Middle Chute, and the Canal. As the act in question only contemplated one channel, an illiberal interpretation might have resulted in seriously affecting navigation through the others. Fortunately the company met the difficulties of the case in a most commendable public spirit, and they not only adopted the highest of the three bridges, but they largely increased the channel-ways that they were required to give.

The bridge, as built, belongs to the class of "high" bridges, as distinguished from bridges with draws, and an elevation of but 70 feet.

It has a single railroad track, and two sidewalks, each 6.2 feet wide, and its total length between abutments is $5,218\frac{2}{3}$ feet. The spans commencing at the abutment on the Indiana or north shore are as follows: 99, 149.6, 180, 180, 180, $398\frac{3}{4}$ (Indiana Chute), $245\frac{1}{2}$, $245\frac{1}{2}$, $245\frac{1}{2}$, $245\frac{1}{2}$, $245\frac{1}{2}$, 370 (Middle Chute), 227, 227, 210, 210, 180, 180, 149.58, 149.58, 149.58, 149.58, 132, 132 (draw over Canal), 50, 50. These dimensions are from centre to centre of piers, and they are greater by the half widths of two piers than the clear waterway. The trusses themselves are of the two styles patented by Mr. Albert Fink, the Chief Engineer of the bridge. The two channel-spaces are spanned by Fink triangular trusses, and all the others except the draw by Fink trussed girders. The draw-bridge is what is generally known as a Warren girder, differing only from the triangular in that the latter has certain additional members that are necessary to adapt it to long spans. The former are "through" or "over-grade" bridges, and the latter "deck" or "under-grade." The clear waterway at the Indiana Chute, measured on the low-water line, is 380 feet, and at the Middle Chute $352\frac{1}{4}$ feet. The roadway bearers of the channel-spans are suspended below the bottom chords, and consequently the height under the bridge available for steamboats must be measured to these members. The line of the roadway bearers of the Indiana channel-span is $96\frac{1}{2}$ feet above low water, and $45\frac{1}{2}$ feet above highest water, the maximum oscillation being 51 feet. At the middle channel-space the river is dry at low water, and the available space above the river-bed is 90 feet. These two channel-spans are on the same level, but at the Indiana channel the break in the rocky ledge is 1,000 feet above, while in the middle channel it is 6,000 feet below. The line of the crest of the falls is exceedingly irregular, crossing the line of the bridge between the two channel-spans nearly at right angles.

The tops of the channel-piers and of all piers between them are $97\frac{1}{4}$ feet above low water of the Indiana Chute. The others are lower, conforming to the grades of the bridge.

The foundations of all the piers of this bridge were laid on the solid rock, and therefore there is no need of any rip-rap protection around them.

Current observations were made by the surveying party, but they were of little practical value. The water was too low to permit boats to cross the falls, and therefore it was of no importance to ascertain the angles between the current at this stage and the piers. As the river rises the effect of the falls becomes gradually less perceptible, and the currents become more and more regular, until in high water

the falls entirely disappear. We have good reasons for believing that the bridge is as nearly as possible at right angles to the current at navigable stages, and therefore did not think it worth while to incur the expense of a special survey at high water.

The right pier of the Indiana channel-space is 64 feet 6 inches by 17 feet $10\frac{1}{2}$ inches at bottom; thence it is carried up vertically, with $10\frac{1}{2}$ inches of offsets, to 10 feet above low water. Above this the sides have the uniform batter up to the coping of $\frac{7}{16}$ of an inch per foot. The left pier is 65 feet 6 inches by 18 feet 8 inches at bottom, and is carried up vertically with 1 foot $6\frac{1}{4}$ inches of offsets to 18 feet above low water. Above this the sides have the usual batter. The up and the down-stream ends of the piers are built alike, with starlings formed by the intersections of arcs of circles with radii of $12\frac{1}{2}$ feet. They are capped by hoods at high-water mark, and above this are finished with semicircular sections. These piers, on top (without coping), measure 33 by 10. The piers of the middle channel are 64 by $17\frac{3}{4}$ feet at bottom, and 33 by 10 feet on top, with starlings and hoods like the other channel piers.

The other piers are similarly constructed, excepting that above the lower starlings and hoods they have another starling and hood, which makes a shorter length of pier on top. The top dimensions of pier No. 7 (without coping) are 21 by 7, the dimensions at bottom being $45\frac{5}{8}$ by $14\frac{1}{2}$.

The grades and curvatures on this bridge and its approaches are as follows, commencing at the face of the abutment on the Indiana or northern shore:

Distance.	Grade.	Curvature.	Remarks.
785.1	78.6	Tangent...	Indiana side.
2,241.75	0	Tangent...	Channel-spans and spans between.
2,192.82	79.14	Tangent...	Kentucky side.
5,219.67			

The approach to this bridge on the Indiana shore consists of a long and high embankment. This, however, does not properly belong to the bridge, and, in accordance with the rule adopted for other bridges, we consider that we have reached the end of a bridge when we come to earth-work. Under this rule this bridge has no approaches, the entire space from abutment to abutment being waterway.

This bridge crosses the Louisville and Portland Canal 1,700 feet below the guard-lock at the head. An unobstructed passageway for steamboats is secured by means of a draw, giving a clear opening of 114 feet over the canal. The other end of the draw projects over a portion of the river, and by modifying the canal-bank on this side so that it shall just have the width of the pivot of the draw, it will be practicable for steamboats in high water to ascend the river without lowering their chimneys. This is a very valuable provision for boats that habitually run where there are no bridges, which yet may occasionally wish to go above Louisville. In low water such boats can pass through the canal, and in high water, by using the other end of the same draw, they can pass up the river even should they be too wide to get through the new locks. The changes in the canal-bank necessary to permit this use of the northern end of the draw are being made by the United States as a necessary adjunct to the enlargement of the canal.

The total high-water section of the river on the line of the bridge is 216,249 square feet, of which 13,573 square feet, or 6 per cent., is occupied by the piers. This contraction would probably cause no perceptible increase of velocity. The low-water section is 1,377 square feet, of which 60 square feet, or $4\frac{1}{2}$ per cent., is obstructed. All the water at this stage is running through the Indiana Chute; but there being no navigation possible, the effect of the piers need not be considered.

The losses by collision with the piers of this bridge up to date amount to \$26,704.

The board have no changes to recommend in this bridge, which they consider a first-class structure throughout, and very much less an obstruction than it might have been had its builders limited themselves to giving only what they were compelled by law to give. On the contrary, they have chosen to build according to the highest of the three authorized plans, and have exceeded the heights and widths that even this plan required, spending \$150,000 more than was necessary to comply with the letter of the law. Instead of a 300-foot opening at low water, one of their channel-spans gives 380 feet, and the other $352\frac{1}{4}$ feet. The total cost of the bridge, from abutment to abutment, was \$1,615,120.

If it should be found by experience that owing to the peculiar location of this bridge the channel space on the Indiana side can not be safely run by coal-tows, then a still wider opening will be necessary. Present difficulties, however, may possibly be due to a lack of experi-

ence. Should it be found, however, that there are inevitable dangers due to this exceptional location which no amount of experience can avoid, it will be manifestly necessary to widen this span to 500 feet, or in some manner to modify existing conditions so as to facilitate the passage of the present opening.

* * * * *

G. K. WARREN,

Major Engineers, and Bvt. Maj. Gen., U. S. A.

G. WEITZEL,

Major Engineers, and Bvt. Maj. Gen., U. S. A.

WM. E. MERRILL,

Major Engineers, and Bvt. Colonel, U. S. A.


BRIG. GEN. A. A. HUMPHREYS,

Chief of Engineers, U. S. A., Washington, D. C.

OHIO RIVER BRIDGE


LOUISVILLE, KY

ALBERT FINK, CHIEF ENGINEER.—WM. B. HAMILTON, PRS'T.—F. W. VANDERHART, PRS'T. ASST. ENGINEER.





SIDE VIEW OF 245'5' SPAN.

Fig. 2.



TOP VIEW

Fig. 3.



SCALES

Fig. 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100.

Fig. 5. SIDE VIEW

PIER No 20




Fig. 6. END VIEW



BUILT BY THE LOUISVILLE, KEOKUK & CINCINNATI CO.

400 FEET SPAN OF THE OHIO RIVER BRIDGE AT LOUISVILLE, KY

FIG. 1 HALF SIDE VIEW




FIG. 3 HALF PLAN OF BOTTOM CHORD




FIG. 2 PARTIAL PLAN OF BOTTOM FRAME




FIG. 4 PARTIAL PLAN OF TOP FRAME




FIG. 5 END VIEW
STRESSING AT BRACED





FIG. 6 END VIEW



DETAILS OF THE 400 FEET SPAN. — OHIO RIVER BRIDGE. — LOUISVILLE KY. —

